



FEDERAL PROJECT MANAGEMENT UNIT
MINISTRY OF NATIONAL
FOOD SECURITY & RESEARCH
ISLAMABAD - PAKISTAN

Water saving
in agriculture

ANNUAL MONITORING AND EVALUATION REPORT

JANUARY-JUNE 2021

WATER CONSERVATION IN BARANI AREAS OF KHYBER PAKHTUNKHWA (WC-KP)

MONITORING, EVALUATION AND
IMPACT EVALUATION (ME&IE) CONSULTANTS

A Joint Venture of
G3 Engineering Consultants (Pvt.) Ltd. **Lead Firm**





**Federal Project Management Unit (FPMU)
Federal Water Management Cell (FWMC)
Ministry of National Food Security & Research, Islamabad**

**Monitoring, Evaluation and Impact Evaluation (ME&IE) Consultants
For
Water Conservation in Barani Areas of Khyber Pakhtunkhwa**

ANNUAL MONITORING REPORT FOR (24th December 2020 to 30th June 2021)

CONTENTS

EXECUTIVE SUMMARY	1
CHAPTER – 1: INTRODUCTION TO WATER CONSERVATION IN BARANI AREA.....	3
1.1 PROJECT PROFILE	3
1.2 INTRODUCTION	3
1.3 BACKGROUND OF WCBAPK	3
1.3.1 Project Objectives.....	4
1.3.2 Description of Sub-Components.....	4
1.4 PROJECT TARGETS AND OUTPUTS	5
CHAPTER – 2: ME&IE CONSULTANTS FOR WCBA-KP PROJECT	7
2.1 THE ME&IE CONSULTANTS	7
2.2 SCOPE OF ME&IE CONSULTANTS' SERVICES.....	7
CHAPTER – 3: MOBILIZATION OF ME&IE CONSULTANT' TEAMS	8
3.1 MOBILIZATION OF ME&IE CONSULTANTS' TEAM LEADER AND CORE TEAM	8
3.2 MOBILIZATION OF DISTRICT TEAMS	8
3.3 ESTABLISHMENT OF ME&IE CONSULTANT OFFICES	8
CHAPTER – 4: CONSULTANTS' APPROACH AND METHODOLOGY FOR ME&IE	10
4.1 BASICS OF ME&IE SYSTEM	10
4.2 PARTICIPATORY DESIGN OF THE MIS/GIS ACTIVITIES.....	11
4.3 MONITORING, EVALUATION AND IMPACT EVALUATION PLAN	11
4.3.1 Introduction	11
4.3.2 Framework for ME&IE System.....	11
4.3.3 Monitoring and Managing of Project Progress.....	12
4.3.4 Project Progress Reporting Framework (PPRF)	12

4.3.5	Evaluation: An Assessment of Results	12
4.3.6	Impact: Quantification of Tangible Benefits and Assessment on Intangible Benefits of Project Interventions/Investment	13
4.3.7	Design and Development of ME&IE GIS Based Information System.....	13
4.3.8	Regular Routine Monitoring	14
CHAPTER – 5: ANNUAL MONITORING REPORT (AMR)		15
5.1	INTRODUCTION	15
5.2	OBJECTIVE OF ANNUAL MONITORING REPORT	15
5.3	REPORTING PERIOD	16
5.3.1	Mobilization of ME&IE Consultant:	16
5.3.2	Draft Inception Report.....	17
5.3.3	Progress Review & Coordination Meetings of ME&IE Consultants.....	17
5.3.4	Preparation of Monitoring Tools (Field Survey Questionnaires).....	27
5.3.5	Development of Android Based Application for Field Survey	27
5.3.6	Baseline Survey Questionnaire and Monitoring Tools	28
5.4	PREPARATION OF QUARTERLY WORK PLAN	28
5.5	SUBMISSION OF PERIODIC PROGRESS REPORTS	28
5.6	DEVELOPMENT OF MIS/GIS SYSTEM	28
5.7	DEVELOPMENT OF WEBSITE FOR THE PROJECT	28
5.8	WORK SCHEDULE AND PLANNING FOR DELIVERABLE	28
CHAPTER – 6: MAIN CHALLENGES AND CONSTRAINTS		29

LIST OF TABLES

Table 1.1:	Activities under Component A OF WCBAPK Project	5
Table 1.2:	Project Targets and Outputs	5
Table 3.1:	Team & Planned Time Input (Key Staff)	8
Table 3.2:	Team & Planned Time Input (Non-Key Staff)	8
Table 4.1:	Matrix for Levels of Log-frame Objectives and Indicators	10

LIST OF FIGURES

Figure 3.1:	The Organogram of the Consultants' Team	9
Figure 5.1:	Secretary, Agriculture chairing the progress review meeting.....	20
Figure 5.2:	Dr. Usman Mustafa, TL, WCBAPK, ME&IE Consultant presenting to Secretary, Agri, GoKP.	21
Figure 5.3:	Mr. Jamal Tariq, D. D. Develop. ABAD, Punjab in meeting with Dr. Usman Mustafa, TL and Dr. Mansab Ali, Agronomist, WCBA-KP.....	21
Figure 5.4:	Social & Gender Specialist in Meeting with Deputy Coordinator	22
Figure 5.5:	Dr. Usman Mustafa, TL and Dr. Mansab Ali, Irrig. Agronomist, WCBAPK in meeting with Engr. M. Tahir Anwar, NPC	23
Figure 5.6:	Dr. Usman Mustafa, TL and Dr. Mansab Ali, Irrig. Agronomist, WCBA in meeting with Engr. Naeem Akhtar, Dy. NPC.....	23
Figure 5.7:	Field team Peshawar in meeting with Dr. Usman Mustafa, TL; Dr. Mansab Ali, Agronomist and Mr. Afzal Hayat, Social & Gender Specialist of WCBA-KP.	24
Figure 5.8:	Mr. Yaseen Wazir, DG-SWC, KP in chair along his staff and with Dr. Usman Mustafa, TL; Dr. Mansab Ali, Agronomist; Mr. Afzal Hayat, Social & Gender Specialist of WCBA-KP; Mr. M. Bilal, DTM-NPIWC.	25
Figure 5.9:	Malik Nasir, Director Planning, Agri Extension, KP in meeting with Dr. Usman Mustafa, TL; of WCBA-KP.	26

- Figure 5.10:** Engr. Zaheer Abbas Bangash, Director Agriculture Engineering, KP in chair with Dr. Usman Mustafa, TL; Dr. Mansab Ali, Agronomist; Mr. Afzal Hayat, Social & Gender Specialist of WCBA-KP; Mr. M. Bilal, DTM-NPIWC..... 26
- Figure 5.11:** Dr. Usman Mustafa, TL and Dr. Mansab Ali, Agronomist in meeting with PI and PSO SSRI-PARC, Tarnab, KP. 27

LIST OF ANNEXURES

ANNEX - A:	Monitoring Log-frame	31
ANNEX - B:	Project Progress Reporting Framework (PPRF)	38
ANNEX - C:	Work Schedule and Planning for Deliverables	39
ANNEX - D:	Minutes of Progress Review Meeting the Project Consultants & ME&IE Consultants	40
ANNEX - E:	Presentation Secretary MNFS&R, GoP, Islamabad	43
ANNEX - F:	Minutes of the 9th Joint Review Meeting of PMU, DoA, GoKP	58
ANNEX - G:	Quarterly Work Plan (01 July to 30 September 2021)	63
ANNEX - H:	The detail of deliverables of ME&IE Consultants	65

ACRONYMS

ADA	Assistant Director Agriculture
AF	Acre-Feet
AJK	Azad Jammu & Kashmir
ALCI	Agronomic Low-Cost Interventions
AWPB	Annual Work Plan and Budget
AWPs	Annual Work Plans
BCR	Benefit Cost Ratio
CB	Capacity Building
CMS	Content Management System
CSRD	Center for Social Research and Development
DDA	Deputy Director Agriculture
DGW&SC	Directorate General of Water & Soil Conservations
EAs	Executing Agencies
EIRR	Economic Internal Rate of Return
ES-QPR	Environmental and Social Quarterly Progress Reports
FCR	Financial Completion Report
FCRs	Final Completion Reports
FMFSR	Framework for Federal Financial Management System
FOs	Farmers Organizations
FPMU	Federal Project Management Unit
FWMC	Federal Water Management Cell
GAP	Gender Action Plan
GB	Gilgit Baltistan
GIS	Geographic Information System
GoP	Government of Pakistan
GoKP	Government of Khyber Pakhtunkhwa
HEIS	High Efficiency Irrigation System
IAs	Implementing Agencies
ICR	Intermediate Completion Report
ICT	Islamabad Capital Territory
ICT	Information & Communication Technology
IRR	Internal Rate of Return
KP	Khyber Pakhtunkhwa
LFT	land for Terracing
LPS	Liter per Second
M&E	Monitoring and Evaluation
MAF	Million Acre Feet
ME&IE	Monitoring, Evaluation and Impact Evaluation
MIS	Management Information System
MNFSR	Ministry of National Food Security and Research
MT	Monitoring Template
MTE	Mid-Term Evaluation
MWA	Micro-Watershed Areas
NPC	National Project Coordinator
NPV	Net Present Value
OFWM	On Farm Water Management

PC	Project Consultants
PC-1	Planning Commission-(Form-One)
PDO	Project Development Objectives
PIC	Project Implementation Committee
PIES	Project Impact Evaluation Study
PPRF	Project Progress Reporting Framework (PPRF)
PQC	Pre-Qualification Committee
RBM	Results-Based Management
RWD	Responsive Web Design
SBS	Stream Bank Stabilization
SDS	Sand Dunes Stabilization
SOPs	Standardized Operating Procedures
SPS&TW	Solar, Pumping System and Tube Wells
SPSS	Statistical Package for Social Sciences (Software)
SSCs	Supply and Service Companies
TABs	Tablets
TOR	Terms of Reference
TPV	Third Party Validation
TWRD	Tail-Water Recovery Ditch
WCA	Water Conservation Activity
WCBAPK	Water Conservation in Barani Areas of Khyber Pakhtunkhwa
WG	Women Group
WR	Water Reservoir
WSHG	Water Seepage Harvesting Galleries
WSP	Water Storage Pound
WST	Water Storage Tank
WUAs	Water Users Associations

EXECUTIVE SUMMARY

The current Annual Monitoring Report (AMR) for the period 24th December 2020 to 30th June 2021 comprises of 6 Chapters.

Chapter-1 describes the Objectives and background of Water Conservation in Barani Areas of Khyber Pakhtunkhwa.

The proposed project is in line with both, the mandate of the government and objectives of National Water Policy. The Prime Minister's 100 days agenda stresses on massively expanding water conservation efforts through smart interventions to reduce water losses. Similarly, National Water Policy of the country aims at: (i) reduction of 33% in 46 MAF river flows that are lost during conveyance –watercourses lining especially in saline and semi-

saline areas; and (ii) increase at least 30% in efficiency of water use by producing "more crop per drop of water".

Water is getting scared and scarred day by day. There is a serious need to conserve this vital resource to ensure sustainable high level crop production for food security and safeguarding the socio-economic status of the farming community of KP Province.

To mitigate this problem Executive Committee of National Economic Council (ECNEC) approved this project "Water Conservation in Barani Areas of KP" on August 29, 2019 at a cost of Rs. 14.177 billion at 80:20 costs sharing between Government and the beneficiaries/ farmers. The implementation period of the project is 60 months. The aim of the project is to conserve water in Barani Areas of KP through listed below interventions.

S.#	Interventions	S.#	Interventions
1.	Construction of 5,000 water ponds	8.	Constructing 370 numbers of water Seepage harvesting Galleries
2.	Construction of 3,000 Check dams	9.	800 numbers of Agronomic low-cost interventions
3.	Construction of 330 Water Reservoir	10.	230 acres of Sand Dunes stabilization
4.	Construction of 2,500 Stream bank stabilization.	11.	500 Nos. Capacity Building
5.	Construction of 1,000 Gated field Inlet Outlet/Spillway	12.	Procurement and installation of 700 Solar, pumping System and 300 Tube Wells.
6.	Development of 370 acres land for terracing	13.	700 on-site training of farmers in adaptation of new techniques for pumping sub-surface water.
7.	Development of 70 numbers of micro-watershed areas		

Chapter-2 gives detail of ME&IE Consultants of the WCBAPK Project. To evaluate the impact of this project Government has engaged Consultants "Monitoring, Evaluation and Impact Evaluation (ME&IE) Consultants" through Federal Project Management Unit (FPMU) Federal Water Management Cell, Ministry of National Food Security & Research, Islamabad.

The project has been awarded to the Joint Venture of M/s G3 Engineering Consultants (Pvt.) Ltd., EASE PAK Engineering services (Pvt.) Ltd., Centre for Social Research and Development (CSR) and ADA Consultants Inc. Canada. Consultants signed contract agreement with the Government of

Pakistan on November 27, 2021 and mobilized its Team Leader on 15 December 2020 and other staff on December 24, 2020 to start project activities.

Chapter-2 also describes the objectives of Consultancy Services of ME&IE Consultants. The ME&IE Consultants of WCBAPK have to carry out, but not limited to the following activities:

- Undertake baseline, midline and end line surveys of the project activities/interventions in all the project areas.
- Develop monitoring strategy, framework and Result Based Monitoring (RBM) indicators.
- Preparation of Monthly, Quarterly and Annual Monitoring and Evaluation of the project

- activities.
- iv) Assessing the improvement in water availability and soil losses due to project interventions.
 - v) Assessing the water saving per annum due to the project interventions.
 - vi) Assessing the economic benefits to the agriculture in terms of changes in irrigated area, area under cultivation, crop yields, cropping pattern, cropping intensity, farm income and employment.
 - vii) Assessing the extent of community mobilization, financial and administrative sustainability of Soil & Water Conservation Associations (SWCAs) and ensuring the maintenance of project interventions.
 - viii) Carryout impact evaluation of the project investment on the economy and stakeholders.

Chapter-3 Provides the detail of mobilization of consultants' team on the project and establishment of project office.

Chapter-4 Describes Consultants' Approach and Methodology to conducted the ME&IE activities for WCBAPK Project which also explains the development of ICT system for the project.

Chapter-5 Describes the purpose of preparation and submission of Annual Monitoring Report (AMR). The current AMR explains the updated status of consultants' activities during the reporting. This chapter also includes details of coordination meetings held by the ME&IE consultants with client and other stakeholders of the project.

Chapter-6 It is fact that execution of a project faces different types of problems. These problems vary from project to project. This chapter highlights the problems being faced by the ME&IE consultants in execution of the project.

CHAPTER – 1: INTRODUCTION TO WATER CONSERVATION IN BARANI AREA

This section of the Annual Monitoring Report includes profile and brief introduction of Water Conservation in Barani Area (WCBA) and background of Water Conservation in Barani Area of Khyber Pakhtunkhwa (WCB AKP)

1.1 PROJECT PROFILE

Project Name	Water Conservation in Barani Areas of Khyber Pakhtunkhwa
Project Areas	Project covers 35 Districts of Khyber Pakhtunkhwa falling under Malakand, Hazara, Peshawar & Mardan, Kohat & Bannu, and Dera Ismail Khan Divisions.
Sponsoring Agency	Ministry of National Food Security & Research
Executing Agencies (EAs)	Federal Project Management Unit (FPMU), Federal Project Management Unit (FPMU) Federal Water Management Cell
Project Period	5 Year (2019-2024)
ME&IE Consultancy Period	4 year
ME&IE Consultant:	JV of G3 Engineering Consultants (Pvt.) Ltd., EASE PAK Engineering services (Pvt.) Ltd., Centre for Social Research and Development (CSR) and ADA Consultants Inc. Canada
ME&IE Consultant Mobilized	December 24, 2020

1.2 INTRODUCTION

The common features of Barani and Arid lands are; low precipitation, high temperature, high evaporation, low humidity, poor rain water efficiency, water percolation and low productivity. These lands can be made more productive for cultivation and crop production through soil and water conservation activities, as this is need of the

hour to overcome scarcity of water and food for the human as well as for livestock. Barani areas are facing huge shortage of water. Therefore to overcome this shortage Govt. of Pakistan has established Provincial Soil & Water Conservation Departments. These Departments are providing services to the farmers for agricultural purpose through district governments. Main tasks of Soil & Water Conservation which are considered important are following:

- To contain soil erosion process in the cultivable area and the adjoining uncultivated lands and to save these areas from further degradation.
- To make maximum use of run-off water by conserving it into the field by various moisture conservation measures.
- To bring more area under cultivation through reclamation and gully control techniques.
- Exploitation of water resource through various means of providing assured water supply for irrigation purposes (mini dams and ponds)

Some of the works being undertaken for soil and water conservation are:

- Construction of Mini Dams
- Water Storage Tanks
- Construction of Water Outlet Structures
- Retaining Walls
- Land Reclamation through Gully Plugging
- Stream Bank Training
- Moisture Conservation Practices such as Terrace Forming & Deep Ploughing.

1.3 BACKGROUND OF WCBAPK

Khyber Pakhtunkhwa (KP) borders the mountainous regions except to the South-East portion of the province. Therefore geographically the province is intertwined with various rivers, floods waterways and hill torrent runoff water resources. Water is the limiting factor in the rain- fed Districts of KP that hinder the production of crops and adversely affects human and animal life. Precipitation received through these mountains of the region drains out of the watershed quickly because of the undulating topography; the uneven terrain of the foothills which drain the areas quickly. Hence enormous amounts of water are being lost through runoff without being utilized, carrying with it fertile top-soil. These waters induce flash floods on one hand and decrease the storage capacity of the dams due to siltation, on the other. The runoff water, if harvested and stored in

small units at local level, can be used to supplement irrigation for increase in agriculture production, stabilize the ground water table by inducing ground water recharge, can be used for human and animal use and improve climatic conditions of the rain-fed areas.

While the plains of Peshawar valley (comprising of district Peshawar, Charsadda, Mardan, Swabi and Nowshera) is irrigated by the river Kabul and its tributaries, D.I. Khan which are being irrigated through the CRBC canal from the Indus and steps being taken for Gomal Zam dam, majority of the agriculture lands of the province need to be supplemented through local water harvesting because of the uneven terrain.

In relation to the scope of the problem and the opportunity at hand, previously the idea of conversion of rain fed agriculture to irrigated agriculture have not been taken as it should have been. The conservation of these vital resources is a need of the hour to ensure sustainable high level crop production for food security and safeguarding the socio-economic status of the farming community of KP.

The runoff water, if harvested and stored in small units at local level, can be used to supplement irrigation for increase in agriculture production, stabilize the ground water table by inducing ground water recharge, can be used for human and animal use and improve climatic conditions of the rain-fed areas.

The Directorate General Soil & Water Conservation Khyber Pakhtunkhwa is functional in 24 Districts of the province and is striving for the protection and conservation of agricultural lands and rain water through conservation structures like Inlet and outlet structures, field spillways, cemented water storage ponds, Spurs and protection bunds/walls cemented, G.I. wire spurs and protection bunds, runoff diversion structures and source development, rain fed water retention reservoirs, earthen ponds and earthen embankments, contours and terraces. In addition water harvesting interventions such as check dams, water reservoirs etc.

1.3.1 Project Objectives

The main objective of agriculture sector is to make the country self-sufficient in food grains and make raw material available for agro based industries. The project will be encouraging the farming community through financial assistance for water conservation for ensuring

timely irrigation. The project has designed to achieve the following long-run objectives:

- To conserve land and water resources through various interventions for supplemental irrigation, livestock, farm forestry and fish farming
- To increase cropping intensity and per unit of land and water productivity
- To improve livelihood standards of poor farmers
- To improve socio-economic stability

The project objectives in quantifiable terms are as follows:

- i) To induce aquifer/ground water recharge by ponding water in > 300 water storage reservoirs.
- ii) To convert 15,032 acres of culturable wastelands into productive agriculture lands through development of 70 micro-watersheds.
- iii) To reduce soil erosion by containing flash floods through provision of soil & water conservation structures and check gulley erosion by plugging gullies through 3,000 check dams.
- iv) Minimize the adverse effects of drought by maximizing the irrigation water supplies through exploitation of sub-surface water from tube wells.
- v) Conversion of around 43,225 acres of rain fed land into irrigated land through installation of 300 agricultural tube wells and solarization of 700 existing/new tube wells.
- vi) To enhance the capacity of the stakeholders in water harvesting and for sustainable use of land and soil resources for increased agriculture production.
- vii) To improve the socio-economic status of the farmer community.

The project is in line with specific objectives of National Water Policy and Provincial Implementation Plan of the agriculture sector for enhancing water productivity, efficient and harvesting runoff water to ensure farm productivity, economic uplift of small farmers and improving economy of the country as a whole. The proposed project is closely related to the recently completed water conservation schemes, which form an important element of the integrated rural development program within the agriculture sector.

1.3.2 Description of Sub-Components

The project will have two components; Component - A & B.

• **Component-A**

provincial setup. It comprises the following activities (Table 1.1).

Component-A is being executed by the Directorate General Soil & Water Conservation KP through its

Table 1.1: Activities under Component A of WCBAPK Project

Sr. No.	Name of Activity	Sr. No.	Name of Activity
1.	Water Ponds	2.	Check Dams
3.	Water Reservoir	4.	Stream-bank stabilization
5.	Gated field Inlet Outlet/ Spillway	6.	Terracing
7.	Micro-Watershed Development	8.	Water Seepage harvesting Galleries
9.	Agronomic low-cost interventions	10.	Sand Dunes stabilization
11.	Capacity Building		

• **Component-B**

The Component-B is being implemented by the Directorate of Agricultural Engineering, KP. It comprises of the following activities:

- Installation of Tube wells.
- Solarization of Agricultural Tube Wells.

1.4 PROJECT TARGETS AND OUTPUTS

Project targets and outputs of both components are presented at in Table 1.2 below.

Table 1.2: Project Targets and Outputs

S.#	Input	Output
1.	Construction of 5,000 water ponds	Approximately 12,500 acres of agriculture land will be irrigated from these interventions.
2.	Construction of 3,000 Check dams	Approximately 7,500 acres of the land will be reclaimed.
3.	Construction of 330 Water Reservoir	Approximately 9,900 acres of land will be irrigated from this intervention.
4.	Construction of 2,500 Stream bank stabilization.	Protecting/ reclaiming about 6,250 acres of agricultural land from erosion with floods water.
5.	Construction of 1,000 Gated field Inlet Outlet/Spillway	Sufficient amount of water will be provided to about 2,500 acres of land for irrigation in rod kahi areas of the province.
6.	Development of 370 acres land for terracing	Farmer's income will be increased by increasing agricultural land due to terraces development.
7.	Development of 70 numbers of micro-watershed areas	Approx. 7,000 acres of the area will be converted into agriculture/ forest land which will improve the aesthetic value of the area.
8.	Constructing 370 numbers of water Seepage harvesting Galleries	Approx. 925 acres of land will be irrigated from this intervention.
9.	800 numbers of Agronomic low-cost interventions	Approx. 2000 acres of land will be protected from erosion by these interventions.
10.	230 acres of Sand Dunes stabilization	Approx. 230 acres land of sand dunes will be stabilized by growing kana plants.

11.	500 Nos Capacity Building	An estimated 500 trainings will be conducted for stakeholders including farmers and departmental staff.
Agricultural Engineering Component		
12.	Procurement and installation of 700 Solar, pumping System and 300 Tube Wells.	Irrigation of 17,500 hectares (43,225 acres) of land.
13.	700 on-site training of farmers in adaptation of new techniques for pumping sub-surface water.	Irrigation water Pumping cost will be reduced by adopting solar technology.

CHAPTER – 2: ME&IE CONSULTANTS FOR WCBA-KP PROJECT

This Chapter explains the selection of ME&IE consultants for WCBAPK and scope of consultants' services.

2.1 THE ME&IE CONSULTANTS

Client carried out a competitive bidding process for selection of ME&IE consultants for Water Conservation of Barani Areas in Khyber Pakhtunkhwa (WCBA-KP). A Joint Venture of companies M/s G3 Engineering Consultants (Pvt.) Ltd., Ease-Pak Engineering Services (Pvt.) Ltd., Centre for Social Research and Development (CSR D) and ADA Consultants Inc. Canada has been selected as ME&IE Consultants of the project. After signing the contract agreement with client, consultants mobilized its staff on December 24, 2020 to start project activities.

The scope of the ME&IE Consultants is as follow:

The ME&IE Consultants for Water Conservation in Barani Areas of Khyber Pakhtunkhwa (WCBA-KP) will be responsible for monitoring, evaluation and Impact Evaluation (ME&IE) of the project interventions carried out by implementation Consultants and in this context will carry out, but not limited to the following activities:

- i) Undertake baseline, midline and end line surveys of the project activities/interventions in all the project areas.
- ii) Develop monitoring strategy, framework and Result Based Monitoring (RBM) indicators.
- iii) Preparation of Monthly, Quarterly and Annual Monitoring and Evaluation of the project activities.
- iv) Assessing the improvement in water availability and soil losses due to project interventions.
- v) Assessing the water saving per annum due to the project interventions.
- vi) Assessing the economic benefits to the agriculture in terms of changes in irrigated area, area under cultivation, crop yields, cropping pattern, cropping intensity, farm income and employment.
- vii) Assessing the extent of community mobilization, financial and administrative sustainability of Soil & Water Conservation Associations (SWCAs) and ensuring the maintenance of project interventions.
- viii) Carryout impact evaluation of the project

investment on the economy and stakeholders.

2.2 SCOPE OF ME&IE CONSULTANTS' SERVICES

The assignment includes consultancy services for 5-year period. The ME&IE Consultants will be responsible for monitoring, evaluation and Impact Evaluation of the project interventions carried out by implementation Consultants and in this context will carry out, but not limited to the following activities:

- ix) Undertake baseline, midline and end line surveys of the project activities/interventions in all the project areas.
- x) Develop monitoring strategy, framework and Result Based Monitoring (RBM) indicators.
- xi) Preparation of Monthly, Quarterly and Annual Monitoring and Evaluation of the project activities.
- xii) Assessing the improvement in water availability and soil losses due to project interventions.
- xiii) Assessing the water saving per annum due to the project interventions.
- xiv) Assessing the economic benefits to the agriculture in terms of changes in irrigated area, area under cultivation, crop yields, cropping pattern, cropping intensity, farm income and employment.
- xv) Assessing the extent of community mobilization, financial and administrative sustainability of Soil & Water Conservation Associations (SWCAs) and ensuring the maintenance of project interventions.
- xvi) Carryout impact evaluation of the project investment on the economy and stakeholders.

CHAPTER – 3: MOBILIZATION OF ME&IE CONSULTANT’ TEAMS

This Chapter provides detail of consultants’ team and their mobilization on the assignment.

3.1 MOBILIZATION OF ME&IE CONSULTANTS’ TEAM LEADER AND CORE TEAM

The Team Leader of ME&IE consultants joined the project on 15th December 2020. The list of key specialists is shown in **Table-3.1** & **Table-3.2** and is also depicted in **Figure-3.1** organogram. Mobilization of Non-Key and support staff is also in progress.

Table 3.1: Team & Planned Time Input (Key Staff)

Sr. No.	Name	Position	Time Input (months)
1	Dr. Usman Mustafa	Team Leader / M&E Specialist	30
2	Dr. G. R. Kerio	Environment & Social Monitoring Specialist	12
3	Dr. Mansab Ali	Irrigation Agronomist	12
4	M. Akram Khan	Agricultural Economist	8
5	Afzal Hayat Khan	Social & Gender Specialist	8
Total Man-months			70

Table 3.2: Team & Planned Time Input (Non-Key Staff)

Sr. No.	Name	Position	Time Input (months)
1	Recruitment in progress	Un-allocated man-months	Misc.
2	Recruitment in progress	Other Supporting Technical and Non-Technical Staff	Various
Total Man-months			165

3.2 MOBILIZATION OF DISTRICT TEAMS

For conducting Baseline, Midline and End Line Survey field enumerators will be selected and moved to selected sample districts for field survey. Before launching of the enumerators into the field special training will be conducted. In this connection questionnaires will be prepared and pretested.

3.3 ESTABLISHMENT OF ME&IE CONSULTANT OFFICES

Office of ME&IE consultants has been established in Peshawar at given below address. Office has been furnished in all respect is fully functional.

“House No. 253, Hadi Lane, Backside Prime Town Apartments, Old Bara Road, University Town, Peshawar”.




Figure 3.1: The Organogram of the Consultants' Team

CHAPTER – 4: CONSULTANTS' APPROACH AND METHODOLOGY FOR ME&IE

The chapter briefly discusses the basics of ME&IE system being developed by consultants for WCBAPK Project.

4.1 BASICS OF ME&IE SYSTEM

The ME&IE at WCBAPK Project is grounded in Results-Based Management (RBM), which is a management strategy focusing on the performance and achievement of results in terms of outputs, outcomes and impacts. It is a tool used for strategic control. It uses feedback loops to help managers monitor and then (hopefully) achieve strategic goals. These goals may take the form of physical outputs, organizational or behavioral changes, workflow changes, or form contribution to some other higher level goal. A key function of ME&IE is therefore, to test and determine whether or not the project's objectives and causal analysis (i.e. the sequence of expected results based

on certain inputs and activities) articulated in the project design holds true; and if not, why not, and what should be done to address this and learn lessons.

The ME&IE systems at WCBAPK are formulated based upon the project's logical framework (log-frame), which is one type of program logic model. A log-frame is an important tool in project design and management, mapping the multiple levels of objectives and associated results (measured through indicators) in the short, medium, and long term. Indicators are units of measurement in the form of qualitative and quantitative that determines whether the objectives formulated in the log-frame have been achieved or not. Log-frame developed for WCBAPK is placed at **Annex-A**.

The matrix in **Table 4.1** summarizes standard log-frame objectives and results, and the types of indicators used to measure them, which form the basis of a project ME&IE system and plan.

Table 4.1: Matrix for Levels of Log-frame Objectives and Indicators

Log-frame objectives definitions		Objectively verifiable indicators that measure objectives	
Impact (Goal/Overall Objective)	Higher level project objectives in terms of long-term benefits to beneficiaries and the wider benefits to society. The goal will not be achieved by the project alone. The project aims to contribute to its goal.	Project impact indicators	Impact indicators measure this long-term change in conditions of the community (e.g., % change in household income, reduction in poverty, etc.)
Outcome (Purpose Specific Objective)	The short term and medium-term objectives in terms of benefits to the project beneficiaries due to the intervention's outputs; the project can only indirectly control achievement of outcomes; behavior change is often a key component.	Outcome indicators	Outcome indicators describe the medium-term effects of an intervention's outputs (e.g., % change in cropping pattern and intensities, crop yields etc.)
Output (Results)	The output produced by undertaking a series of activities. This is what will be achieved to the intended beneficiaries or target group, and it should be possible for project management to be held accountable for this delivery	Output (indicators)	Output indicators describe the immediate effects of an activity, tangible products, goods and services, and other immediate changes that lead to the achievement of outcomes (e.g., number of WSPs, Check dams, WR, SBS, Solar TW, etc.).
Activities	The tangible goods and services delivered by the project (e.g., provision of material inputs, staff, etc.)	Process indicators	Process indicators describe the activities undertaken (e.g., process of WSPs, Check dams, WR, SBS,

Log-frame objectives definitions		Objectively verifiable indicators that measure objectives	
			Solar TW, etc.), process of delivering these activities.
Inputs	The financial, human, and material resources used for the development intervention	Input indicators	Indicators used to measure the utilization of inputs (e.g., utilization of budget, and services of project staff, labour by the communities)

4.2 PARTICIPATORY DESIGN OF THE MIS/GIS ACTIVITIES

The proposed approach to design the MIS/GIS is fully participative. Consultants have made utmost efforts to ensure that all key stakeholders are fully involved throughout the ME&IE MIS/GIS design and implementation process.

Before launching the MIS/GIS database system, multiple feedback and validation sessions are in progress with client and all the stakeholders of the project. Finally, a restitution/validation workshop will be conducted to which the key partners would be invited to get the real feedback on the proposals and achievements.

4.3 MONITORING, EVALUATION AND IMPACT EVALUATION PLAN

This section presents brief introduction about the ME&IE and Impact evaluation plan.

4.3.1 Introduction

The monitoring and evaluation functions are related but distinct. Monitoring is the provision of information, and the use of that information, to enable management to assess progress of implementation and take timely decisions to ensure that progress is maintained according to schedule. Monitoring assesses whether project inputs are being delivered, are being used as intended, and are having the initial effects as planned. It is an internal project activity, an essential part of good management practice and therefore an integral part of day-to-day management. While evaluation assesses both intentional and unintentional, overall project effects, and their impacts. It involves comparisons requiring information from outside the project either in time, area, or population. The relative role of monitoring and evaluation varies with the type of project.

4.3.2 Framework for ME&IE System

The initial steps for designing monitoring and evaluation system are:

- A review of the project objectives in order to systematize them in sequence.
- Identification of the users of both the monitoring and evaluation information. For monitoring, the users will be the hierarchy of project management. The type of information transmittal will be geared to the needs of each level of project management. The users of evaluation analysis range from project management through the responsible directorate/ ministry, to the national planners.

Evaluation will be drawn on the data generated by the monitoring system to help explain the trends in effects and impact of the project. Monitoring data may reveal significant departure from expectations which may warrant the undertaking of an on-going evaluation exercise to examine the assumptions and premises on which the project design was based. Such a review, as also in the case of ex-post evaluation, can be of great value to sectoral management in its policy formulation role.

Monitoring has to be integrated within the project management structure but evaluation, with its wider horizons requiring comparative information, is not necessarily such an integral component. A central evaluation facility may be justified on the grounds that:

- The demanding professional skills required to interpret evaluation data are either unavailable or uneconomic for each project individually;
- The data needed extend from before a project is initiated to a period long past its completion.

Although the design and analytical facility for evaluation may be centralized, the data collection

resources within a project will be used to provide much of the required data. If the same unit is collecting data both for eventual evaluation and for quick, timely monitoring, the latter must not suffer due to the greater demands of the former.

4.3.3 Monitoring and Managing of Project Progress

The primary goal is to monitor project progress, given that the project has been carefully appraised; i.e., that there is a strong assumption towards certain stimuli and inputs will achieve specific outputs, effects and its impact. The role of management in the initial implementation phase is to create the conditions that allow this chain of events to be occurred.

In the early years of project implementation, the emphasis will be on monitoring of project progress and the delivery of the inputs to the intended recipients. The main source for this aspect of monitoring is properly organized in project records. The other concerns of management at this stage are to use these inputs and reaction of the recipients.

Adoption rates give management a strong inference whether the project is succeeding or not. Information on the recipients' attitudes and perception is important in order to explain any departure in response behavior to that postulated in the project design. Such unpredicted behavior may determine the success or failure of the project.

The information required for monitoring of project implementation does not require complex data systems. A monitoring system exists even if it is merely a subjective accumulation of impressions by project staff. If common sense rules of good standard management practices are adhered to, the monitoring system can be limited to the minimum of parameters to be recorded regularly over time. The goal is to make the data collection as objective as possible, and to ensure, above all, that the means exist for fast collation, summarization and presentation of the information to the decision makers.

Once management has satisfied itself that the delivery system is working, its attention should shift to the outputs generated; i.e., are they

materializing according to expectation. Focus on output measurements must not, however, be at the expense of monitoring the input delivery system. The measurement of outputs is more properly a function of evaluation, for identifying trends is not an easy task in view of the exogenous influences at work, and is often impossible without an extended time series.

The key to successful monitoring is the provision of regular, timely, decision-oriented information to the project management. This can be achieved if the necessary staff is in place early, are seen to be part of the management team, and are given guidance on the priority information needs of the management.

4.3.4 Project Progress Reporting Framework (PPRF)

The Project Progress Reporting Framework (PPRF) placed at **Annex-B**, is a format for reporting summary of physical and financial progress achieved during the period for various interventions. A regular flow of this data is expected from Clients' Field Teams/ Project Consultants. However, detailed data on the processes and beneficiaries' feedback will be gathered / transmitted through Android based application using smart phones.

4.3.5 Evaluation: An Assessment of Results

Evaluation aims to determine whether the project objectives set in the ME&IE of expected outputs, effects and impact are being, or will be, met. This leads to an assessment of the results achieved, and the lessons to be drawn for future improvements in a later phase or in similar projects elsewhere.

Output levels are a measure of the result of the input utilization by the beneficiaries. If the changes in outputs are considerable, they may be detected even during the implementation phase of a project. An evaluation system requires the development of a series of data commencing before the project is implemented and continuing well past the completion of the implementation period. Unlike a monitoring system with its emphasis on rapid assessment, an evaluation system requires a longer time span before even tentative conclusions can be drawn. Work Schedule and Planning for

Deliverables is presented **Annex – C**.

4.3.6 Impact: Quantification of Tangible Benefits and Assessment on Intangible Benefits of Project Interventions/Investment

In the ME&IE process, tangible benefits of agricultural projects can arise either from an increased value of production or from reduced costs. The specific forms, in which tangible benefits appear, however, are not always obvious, and valuing them may be quite difficult.

Increased physical production is the most common benefit of the agricultural sector. To maintain better water control so that farmers can obtain higher yields. The project makes resources available for farmers to increase both their operating expenditures for current production-for fertilizers, seeds, or pesticides-and their investment-for water conservations techniques and solar water tube wells. The benefit is the increased production from the farm. In a large proportion of agricultural projects, the increased production will be marketed through commercial channels. In many agricultural projects, however, the benefits may well include increased production consumed by the farm family itself. The home-consumed production from the projects increased the farm families' net benefit and the national income just as much as if it had been sold in the market. Indeed, we could think of the hypothetical case of a farmer selling his output and then buying it back. Since home-consumed production contributes to project objectives in the same way as marketed production, it is clearly part of the project benefits in both financial and economic analysis.

4.3.7 Design and Development of ME&IE GIS Based Information System

Management Information System (MIS) is the tools and techniques used in project management to deliver information. Project managers use the techniques and tools to collect, combine and distribute information through electronic and manual means. It is used by upper and lower management to communicate with each other.

The monitoring and evaluation functions are related but distinct. Monitoring is the provision of

information, and the use of that information, to enable management to assess progress of implementation and take timely decisions to ensure that progress is maintained according to schedule. Monitoring assesses whether project inputs are being delivered, are being used as intended, and are having the initial effects as planned. It is an internal project activity, an essential part of good management practice and therefore an integral part of day-to-day management. Whereas evaluation assesses both intentional and unintentional as well as overall project effects and their impacts. It involves comparisons requiring information from outside the project either in time, area, or population. The relative role of monitoring and evaluation varies with the type of project.

Based on the participatory approach, the Information System proposed is being designed and developed as a permanent instrument for the planning, monitoring, evaluation, and adjustment of project management, based on common information tools made available to all stakeholders concerned by the implementation of the project. This approach aims at strengthening the overall results of the project, increasing the sustainability of activities, and improving resource utilization and management of risks and difficulties of the project implementation.

Design & development of ME&IE GIS based Information Management System is based on Agile Methodology as Software Development Process. Under which requirements and solutions evolve through the collaborative effort of self-organizing and cross-functional teams and end user / field experiences. The adaptation of agile development methodology ensured the early completion of task and keeps evaluating it for better results as per the project requirement. It would be helpful to strategize the design and development phase, successful implementation, on-going maintenance, and up-gradation of the GIS based Information System.

Our experience shows that data generated in the field by client, field staff and project consultant is not timely communicated to PMUs. As a result, the dashboard/ Information System remain behind the actual progress on the ground. Therefore, prompt and real time data communication are essential to the Information System. For this purpose, one focal

person in each province/ area is required.

4.3.8 Regular Routine Monitoring

We understand that the regular routine monitoring activities started with the ME&IE Consultants on board. This phase of the assignment includes (i) the monitoring of input-output and process as defined in the Annual Work Plan and Budget (AWPB) and (ii) the tracking of the outcome indicators. Regular routine monitoring will look at the extent to which the proposed project activities are being implemented as planned. We also understand that the consultants are responsible for the regular routine monitoring and should work in close collaboration with FPMU-FWMC, PC, and respective KP Departments, Directorate General Soil & Water Conservation & Directorate of Agricultural Engineering KP through their district/ sub-offices & farmers / SWCA etc.

In order to track the indicators' values and measure the project performance, the ME&IE Consultancy

have to analyze the relevant ME&IE data and report every quarter, applying the agreed methodology, reporting format and content.

Periodic reports on routine monitoring shall contain, at least: (i) a brief analysis of the results; calculating achievement rates and establishing trends, (ii) a summary with any relevant findings that may help or constraint the future data collection activities in the established periods and, if appropriate (iv) propose specific solutions assessing the advantages and disadvantages of each.

As stated in the TOR, additional special reports are to be produced "as and when required." We propose that some of these special reports ought to be thematic studies and case studies that can be punctually required at different times of the project implementation as to create knowledge on the implementation and its results, to be shared and further implemented.

CHAPTER – 5: ANNUAL MONITORING REPORT (AMR)

The following section deals with the introduction and activities of the Annual Monitoring Report:

5.1 INTRODUCTION

Annual Monitoring Report (AMR) explains the understanding towards the all activities carried out as per TORs of ME&IE assignment and their completion within stipulated time frame of the reporting Year.

5.2 OBJECTIVE OF ANNUAL MONITORING REPORT

Reporting is an integral part of monitoring and evaluation framework. The main objective of Annual Monitoring Reports is to update the Client about the activities carried out by the ME&IE Consultants during the reporting period.

The consultants carry out ME&IE assignments in two parts:

First monitoring will be through field visits and surveys of Water ponds, Check Dams, Water Reservoir, Stream-bank stabilization, Gated field Inlet Outlet/ Spillway, Terracing, Micro-Watershed Development, Water Seepage harvesting Galleries, Agronomic low-cost interventions, Sand Dunes stabilization, Capacity Building, Installation of Tube wells and Solarization of Agricultural Tube Wells.

The processes, timelines and physical progress against targets set in the Annual Work Plans (AWPs) will be marked. The monitoring activities include baseline, midline and end-line surveys. The water saving assessment will be simultaneously carried out with the improvement activities of Water ponds, Check Dams, Water Reservoir, Stream-bank stabilization, Gated field Inlet Outlet/ Spillway, Terracing, Micro-Watershed Development, Water Seepage harvesting Galleries, Agronomic low-cost interventions, Sand Dunes stabilization, Capacity Building, Installation of Tube wells and Solarization of Agricultural Tube Wells.

The economic benefits to the agriculture sector will also be estimated in addition to the impact evaluation on the stakeholders and economy as a whole. For each monitoring activity one or more checklist(s) are in the process of development based

on planned SOPs (Modus Operandi) and timelines. The activities will be monitored according to the checklists.

All the checklists will get approved from the client before executing in the field. Additional checklists will be devised if required. The outcome of the monitoring activities is expected in three states, i.e., the progress is on track, lagging behind or faster than planned. Reasons for lagging progress will be identified with possible solutions. In case of faster progress, good practices will be identified to replicate in the project. All the physical progress will be monitored for quality as well.

The second part of the ME&IE assignment will be the development, operation, maintenance and handing-over the Management Information System (MIS) to the client at the end of the project.

Main features of the MIS are briefly presented as under:

Planning and input-output process monitoring, as well as the tracking of results indicators, assume a critical role in the management of development projects. We propose to develop, set up and implement a Web Based Monitoring Information System (MIS) useful for:

- Monitor the progress of project implementation and provide timely feedback to all project stakeholders,
 - Monitor, assess, and summarize achievements (outputs and outcomes),
 - Analyze factors affecting the project's implementation and achievements.
- b) The basic functions of the MIS are to:
- Enable the FPMU-FWMC and PC to track the outcome indicators and assess progress in implementation against timescales and targets, and resources used against budgets, based on agreed annual work plans.
 - Describe the factors and reasons triggering variations,
 - Record and reflect new targets, whenever it is required,
 - Draw important lessons to guide the decision-making,
 - Enable forecasting for project accomplishment in comparison to the currently reported progress,

- Enable the project management to generate reports to funding partners, project beneficiaries and other stakeholders on the status and progress of the project implementation,
 - Integrate GIS components to the MIS to complement field-level surveys and measurements.
- c) Potential users' profiles could be the following:
- Federal Ministries
 - NPC FPMU-FWMC
 - AGES Consultants
 - ME&IE Consultants
 - Provincial concerned departments / maintaining system administrators.
- d) The MIS will allow the project to enter the Annual Work Plan and Budget (AWPB) to enable process monitoring. This interface should facilitate the user to create activities for the current year and go back in previous years.
- e) The following project information will be accessible at all times:
- Project description
 - Project's objectives
 - Implementation partners
 - Locations of implementation
 - Timelines
 - Project activities (and % of accomplishments)
 - Budgets (% of spending)
 - The dashboard is a "real-time" user interface showing graphical and tabular information of multiple data sets. Dashboards allow users to appreciate a situation at a glance and aids in making informed decisions. The way in which data are presented directly affects how they are understood and interpreted/consequently the decisions that are made because of the data.
- f) The kind of data that can be represented in the dashboard includes:
- Activity/indicator completion rates
 - Budget expenditures
 - Information disaggregated by localities (map views)
 - Timelines, etc.
- g) Notifications/Alerts
For each type of events (e.g., incoming deadlines, new data input, requests, etc.) the user will receive notifications/alerts of said events within the MIS and via e-mail either:
- As the event is created
 - Daily / Weekly/ Monthly/Quarterly updates.
- When an alert generated and in what form and frequency will be decided in consultation with users/clients.
- h) Change Tracking
The system records actions of users such as creating data, removing data, data entry, data validation, etc. (e.g., latest update to an open quarterly report). The system records the name of the user, the date and time of change, actions made, code of items altered. This function is crucial to monitor the ME&IE processes.
- i) Key Principles
- The system provides Excel-like functionality including filtering/sorting columns (reducing data-entry and increasing ease-of-use).
 - The data entry and validation of plans and different reports are linked to user profiles
 - The system displays an error message when not able to save the data.
 - For all operations, the system keeps an audit trail with the user, date and time of the operation.

5.3 REPORTING PERIOD

This 1st Annual Monitoring Report (AMR) covers the reporting period from 24th December 2020 to 30th June 2021.

The consultants' team remained engaged in several activities related to ME&IE WCBAPK project and also conducted / attended several meetings with client, line departments and other stakeholders of the project.

Detail of meetings and activities carried out by ME&IE consultants during the reporting period is given below.

5.3.1 Mobilization of ME&IE Consultant:

Mobilization of remaining consultants and core technical staff is in progress.

Dr. Usman Mustafa, Team Leader (ME&IE Consultants) joined the project along with core team and field staff. The list of the deployed staff along with their designation and date of joining is presented at table 5.1.

Table 5.1: List of Deployed Staff

Sr. No.	Designation	Name of Staff	Joining Date
Key Staff			
1	Team Leader/ Monitoring and Evaluation Specialist	Dr. Usman Mustafa	15-Dec-20
2	Environment & Social Monitoring Specialist	Dr. Ghulam Rasool Keerio	24-Dec-20
3	Irrigation Agronomist	Dr. Mansab Ali	14-June-21
4	Social and Gender Specialist	Afzal Hayat Khan	16-June-21
Non Key			
5	ICT Manager	Umair Asif Bhatti	24-Dec-20
6	Supporting Technical and Non- Technical Staff	Syed Afaq Haider	24-Dec-20
Direct Cost			
7	Office Manager	Muhammad Waseem	24-Dec-20
8	Accountant Assistant	Fahad Naseem	24-Dec-20
9	Computer Operator	Asad Ali	24-Dec-20
10	Peon	Muhammad Abbas	24-Dec-20
11	Chowkidar	Muhammad Shahid	24-Dec-20
12	Sweeper	Anayat Mashi	24-Dec-20

comments on the same from Client were incorporated accordingly. Final Inception Report was printed and submitted to Client.

Team Leader WCBA-KP also submitted his comments on the inception report prepared by technical consultant AGES

5.3.3 Progress Review & Coordination Meetings of ME&IE Consultants

Detail of meetings and presentations conducted by ME&IE consultants during the reporting period is as under:

5.3.3.1 Progress review meeting of project consultants and ME&PE Consultants

The meeting was held at Directorate General Soil and Water Conservation KP at 11:00 am on March 15, 2021 under the chairmanship of DG Soil and Water Conservation/Project Director office, Peshawar, KP.

Following officer from their respective departments attended the meeting:

- Mr. Yaseen Khan, DG, Soil & Water Conservation, KP, Peshawar
- Mr. Tahir Anwar, NPC, NFS&R, Islamabad
- Mr. Naeem Akhtar, DPC, FPMU, Islamabad
- Eng. Behram Jan, Project Coordinator, PPMU
- Eng. Tahir Kamran Marwat, Team Leader, WCBA PCs
- Eng. Shahid Jan, Construction Eng-1 PCs
- Dr. Usman Mustafa, Team Leader, ME&IE Consultants
- Mr Khalid Gohar, DD, SWC, KP, Peshawar
- Eng. Abdullah Khan, DDP, SWC, KP, Peshawar
- Mr. Irfan Ullah, DDP, SWC, KP, Peshawar
- Miss Shagufta Bano, DDP, SWC, KP, Peshawar
- Eng. Kalsoom Rehman, DD, Agri. Eng., Peshawar
- Miss Sown Khan, SCO, SWC, KP, Peshawar

5.3.2 Draft Inception Report

Basic data related to project activities was collected and incorporated in Draft Inception Report. Draft Inception was submitted and

Following item was discussed:

- Progress of Site Validation of New Schemes

- ii. Exceeded the Target of Water Pond and SBS in District Swat
- iii. Activity Discrepancy
- iv. Capacity Building
- v. Strengthen of PC 1

The minutes of the meeting are attached at **Annex D**.

5.3.3.2 Working on the Presentation to Secretary, MFS&R

A consultation meeting was conducted from April 22 to 25, 2021 to finalize and prepare the consultant's presentation to Secretary MFS&R. Following person participated in the meeting:

- i. Mr. Mohammad Shahid, Director S&S.
- ii. Dr. Usman Mustafa, Team Leader, ME&IE Consultant, WCBA-KP.
- iii. Dr. M. Abdul Qudas, Team Leader ME&IE Consultant, NPIWC-II, Islamabad
- iv. Saifullah Ejaz Chaudhry authorized representative G3JV.
- v. Mr. Saif-ul-Islam, Dy. National Project Coordinator
- vi. Mr. Rizwan Saleem, ICT Specialist

All the participants gave valuable input and finalized the presentation on both water courses and water conservation in Barani area to present to the secretary.

5.3.3.3 Meeting With Mr. Tahir Anwar, National Program Coordinator (NPC)

A project progress review meeting was held in the office of Mr. Tahir Anwar, NPC Islamabad on 20th April 2021. Agenda of the meeting was to discuss project progress to present to the Secretary Ministry of National Food Security & Research (MNFSR) which was scheduled on April 26, 2021. Following were the participants of the meeting:

- i. Mr. Tahir Anwar, NPC, NPIWC. – Chair.
- ii. Dr. Usman Mustafa, Team Leader, ME&IE Consultant, WCBA-KP
- iii. Dr. M. Abdul Qudas, Team Leader, ME&IE Consultant, NPIWC, Islamabad
- iv. Saifullah Ejaz Chaudhry, authorized representative G3 JV.
- v. Mr. Mohammad Shahid, Director, S&S
- vi. Mr. Saif-ul-Islam, Dy. National Project Coordinator
- vii. Mr. Rizwan Saleem, ICT Specialist

Draft presentations was presented and discussed for necessary improvements. The presentation was finalized as per suggestions and comments provided by participants and NPC.

5.3.3.4 Consultants' Meeting with Secretary, MFS&R, Islamabad

Consultants' meeting with Mr. Ghufuran Memon Secretary Ministry of National Food Security & Research (MNFSR) held in his office at Pakistan Secretariat Islamabad on April 26, 2021 at 09:30 am. The purpose of meeting was to present the till-date progress / status of ME&IE activities of the consultants. Team Leader ME&IE consultants Dr. Usman Mustafa gave presentation on "Water Conservation in Barani Area Project" while the Team of ME&IE consultants for NPIWC-II presented the progress of their respective project. Follow were the participants of the meeting:

- i. Mr. Ghufuran Memon, Secretary, Ministry of National Food Security & Research, Islamabad
- ii. Muhammad Tahir Anwar, National Project Coordinator, Islamabad
- iii. Saifullah Ejaz Chaudhry, authorized representative G3JV
- iv. Mr. Saif-ul-Islam, Dy. National Project Coordinator
- v. Dr. Usman Mustafa Team Leader ME&IE consultants WCBA-KP.
- vi. Dr. Muhammad Abdul Quddus Team Leader ME&IE Consultants
- vii. Eng. Dr. Ali Raza, National Water Management Consultant, NESPAK, Lahore, Punjab
- viii. Engr. Tahir Kamran Marwat, Team Leader- WCBA, Project Consultants, AGES
- ix. Mr. Rizwan Saleem, ICT Specialist

After recitation from holly Quran and brief introduction of the participants, Saifullah Ejaz Chaudhry authorized representative of G3 JV gave a brief introduction and background of the project consultants M/s G3 Engineering Consultants and JV Partners, followed by the presentation by Eng. Dr. Ali Raza, National Water Management Consultant NESPAK. He described the procedures and SOP of project activities. Dr. Muhammad Abdul Quddus, Team Leader ME&IE Consultants explained the objectives of the study and approach & methodology covering the Monitoring Strategy, Monitoring Framework as well as Result Based Monitoring (RBM) adopted by the consultants for ME&IE of project. Team Leader also explained to

the participants the Baseline field survey and its strategy.

Saifullah Ejaz Chaudhry highlighted the importance of Android Based System, Management Information System and the detailed processing of the Data on Dashboard being developed by ME&IE consultants for ME&IE consultants the project. Secretary MNFSR recognized the full worth of the Dashboard Activity introduced by ME&IE Consultants. Engr. Tahir Kamran Marwat Team Leader of Project Implementation Consultants WCBA, M/s AGES, briefed about the “Water Conservation in Barani Area” (WCBA) KP followed by the brief introduction of Monitoring Evaluation & Impact Evaluation (ME&IE) of WCBA-KP. Copy of presentation is given as **Annex-E** to this report.

The Secretary showed his desire that the ME&IE Consultants lend a helping hand to the Ministry for the updating of Ministry’s Website, which was welcomed and agreed by Saifullah Ejaz Chaudhry categorically.

5.3.3.5 Working on Questionnaires for Baseline Survey

In order to restructure / improve the questionnaire for baseline survey a Workshop cum meeting was held from May 20 to 23, 2021 at the office of S&S Associates (Consultant of joint JV).

Following were the participants of the meeting:

- i. Mr. Mohammad Shahid, Director, S&S.
- ii. Dr. Usman Mustafa, Team Leader, ME&IE Consultant, WCBA-KP
- iii. Dr. M. Abdul Qudas, Team Leader, ME&IE Consultant, NPIWC, Islamabad
- iv. Ch. Saif ullah Ejaz, Authorized Representative G3JV.
- v. Mr. Azeez Qureshi, S&S Associate
- vi. Mr. Rizwan Saleem, ICT Specialist

It was a detailed discussion. The Questionnaire was divided in to three sections i.e. overall general information, baseline questionnaire (Mainly related to the status of water, crops, labour, income etc. before project activities

5.3.3.6 ME&IE Consultants’ Meeting with Mr. Tahir Anwar, NPC

Meeting was held on May 26, 2021 in the office of Mr. Tahir Anwar, NPC Islamabad to discuss the status and

progress of “Water Conservation in Barani Area Project of KP”. Following were participants of the meeting:

- i. Mr. Tahir Anwar, NPC – Chair.
- ii. Mr. Zahoor Ahmad Khattak, Directorate General Soil & Water Conservation, KP.
- iii. Eng. Nazeer Abbas, Director, Agricultural Engineering Department, KP.
- iv. Dr. Usman Mustafa, Team Leader, ME&IE Consultant, WCBA-KP.
- v. Eng. Naeem Akhtar, Deputy Coordinator, NPC, WCBA- KP.

The updates on work schedules of deliverables were discussed. Status of schemes was also discussed in the meeting. It was noticed that number of schemes were constructed without the validation from technical consultants and are hanging. It was decided that up to March 15 schemes be validated. So that pending payments be made to concerned contractors.

Target of districts should be met according to ADP, GoP provision, any violation should be approved from competitive forum.

5.3.3.7 ME&IE Consultants Meeting With NPC, Islamabad

A meeting was held with NPC Islamabad on May 31, 2021 to discuss the updates on Website development for the project. Follow persons were present in the meeting:

- i. Muhammad Tahir Anwar, National Project Coordinator, Islamabad
- ii. Dr. Usman Mustafa, Team Leader, ME&IE Consultant, WCBA-KP
- iii. Dr. Muhammad Abdul Qudus, Team Leader, NPIWC-II.
- iv. Mr. Rizwan Saleem, ICT Specialist

National Project Coordinator (NPC) inquired from the ICT Specialist the status of up gradation of the Website of MFS&R. NPC directed that in the development and up gradation of Ministry of Food Security & Research Website, all projects and sections information should be incorporated. In this connection required information should be submitted to NPC in detail by June 1, 2021. Mr. Rizwan Saleem ICT Specialist stated that the work on the Website and the development of Dashboard is on completion stage and will be shared on June 1, 2021.

- NPC also desired some of the major activities under ME&IE Consultants should get the prior approval. He also showed concern about the Invoices submitted by the consulting firm are not completed and supported with required documents, these should be attached and submitted on priority.
- All Team Leaders are advised to have their stamp which should be placed under their signatures.
- Store entry as well as stock register should be in order.
- Vehicle on rent basis as well as Monthly bills may be submitted with supported documents along with the invoices.
- As far as the procurement process is concerned all the relevant documents are part of the complete file.
- NPC also desires to submit the Baseline and Monitoring surveys schedule may be submitted on priority.

5.3.3.8 Joint Review Meeting of PMU, DoA, KP

The 9th joint review meeting of Project Monitoring Unit (PMU) of Prime Minister Agriculture Emergency Program, Agricultural Department, KP was held on June 10, 2021 at 4:00 pm at the PMU office, KP. The meeting started with the recitation of the Holy Qur'an by Dr. Muhammad Israr Secretary, Agriculture, Livestock and Cooperative, GoKP. Secretary, DoA, welcomed the participants of the meeting. Following officers participated in the meeting:

- Secretary, Agriculture, Livestock and Cooperative, Peshawar, KP.
- DG (OFWM), KP
- DG (Soil & Water Conservation), Peshawar, KP
- Project Coordinator (PMU), Peshawar, KP
- Dy. Project Coordinator-1 (PMU), Peshawar, KP
- Dy. Project Coordinator-2 (PMU), Peshawar, KP
- Consultant, AGES, Peshawar, KP
- Muhammad Bilal, Acting DTL, Peshawar, KP Zone
- Team Leader (Water Conservation in Barani Areas-KP)
- Team Leader (ME&IE Consultants-NPIWC-II)

There were four presentations first one from Project Coordinator (PC), PMU, followed by AGES, G3 ME&IE consultants of NPIWC-II and Water Conservation in Barani Areas-KP. The Project Coordinator, PMU presentation consists of the

monitoring progress report of all the three projects:

1. Command Areas in KP
2. Water Conservation of Barani Areas in KP
3. National Program for Improvement of Watercourse in Pakistan

Secretary, Agriculture appreciated the work done by the PC regarding the monitoring of the above-mentioned projects as well as showed concern about the slow progress of these projects.

During the discussion Secretary desired that the ME&IE Consultants have to start monitoring and evaluation as well as the impact of these projects' interventions as early as possible. It was expressed by the

Team Leader of ME&IE Consultants that the Baseline surveys are ready to start by next week. He further explained that a representative sample size will be determined to cover all the interventions of the NPIWC-II, within time and it will cover 2-5 % data of the interventions of the Baseline survey and 5% for the Monitoring survey, respectively.

However, it was stated by the Secretary, Agriculture that the Government wishes to check the impact of the interventions of NPIWC-II year wise and such surveys would be started as early as possible.



Figure 5.1: Secretary, Agriculture chairing the progress review meeting.



Figure 5.2: Dr. Usman Mustafa, TL, WCBAPK, ME&IE Consultant presenting to Secretary, Agri, GoKP.

The minutes of the meeting prepared by PMU, GoKP are attached at **Annexure-F**.

5.3.3.9 Coordination Meetings of ME&IE Consultants with Client

Consultants conducted a number of meetings with client during the reporting period. Detail of these meetings is given below.

Date	17th June 2021
Venue	Agency for Barani Area Development (ABAD), Murree Road, Rawalpindi
Participants	
Client: Mr. Jamal Tariq, Dy. Director, Development, ABAD	
ME&IE Consultants: Dr. Usman Mustafa, Team Leader, WCBA-KP Dr. Mansab Ali, Agronomist, WCBA-KP	
Meeting Agenda	
Agenda Item # 1: Soil & water conservation working in Punjab.	
Agenda Item # 2: Monitoring & Evaluation of the Development Projects.	
Agenda Item # 3: Baseline Survey of the development Projects.	
Agenda Item # 4: Sharing of Reports/Material on Soil & Water Conservation.	
Discussions and Outputs	
Agenda Item # 1: Mr. Jamal explain working of ABAD regarding soil & water conservation in Punjab. Farmer's participation and government share in the development projects.	

Agenda Item # 2:

Dy. Director Development elaborated the M&E process and is usually carried out by third party.

Agenda Item # 3:

Baseline survey is usually carried out early on the project and later on used for M&E and impact assessment purposes.

Agenda Item # 4:

ABAD shared two reports and promise to more in the coming days.

Barani Village Development Project (BVDP) completion & impact evaluation Report.

Water Security Issues of Agriculture in Pakistan.



Figure 5.3: Mr. Jamal Tariq, D. D. Develop. ABAD, Punjab in meeting with Dr. Usman Mustafa, TL and Dr. Mansab Ali, Agronomist, WCBA-KP.

5.3.3.10 Meeting in PMU, PM Agriculture Emergency Program

Date	21st June 2021
Venue	PMU, PM Agriculture Emergency Program
Participants	
Client: Mr. Saeed Ur Rehman Deputy Coordinator	
ME&IE Consultants: Mr. Afzal Hayat Khan Social & Gender Specialist	
Meeting Agenda	
Introduction to ME&IE Consultants and Consultants' Strategy for ME&IE of WCBA-KP Project	
Discussions and Outputs	
Mr. Afzal Hayat Khan Social & Gender Specialist of ME&IE Consultants visited the office of PMU, PM Agriculture Emergency Program and conducted meeting with Deputy Coordinator. Mr. Afzal Hayat Khan introduced the ME&IE consultants and discussed consultants' scope of	

work for WCBA-KP Project. Following were the main discussions held during the meeting.

Visited and met with the Dy. Coordinator; we introduced with each other and discussed the various matter regarding the monitoring of the Project activities, given as follows:

Deputy Coordinator informed to Social & Gender Specialist that;

- His office is the process of inducting and training of monitoring staff for effective monitoring of project activities. They have developed a monitoring mechanism including the baseline information of the Project area, and impact assessment mechanism. He further explained that they have developed monitoring format (forms) for the implementation departments and established record-keeping mechanism in consultation and support of the relevant departments.
- Their staff visits various project areas randomly, keep all the updated information, and give feedback to the management of the Project.
- They conduct regular monthly meetings to discuss the project updates. The meeting is chaired by Provincial Secretary of the Department and all the relevant staff of implementation and management departments along with the consultants.

On questioning of Deputy Coordinator, Social & Specialist of ME&IE Consultants informed that consultants are in process of finalization of Monitoring Tools for Baseline and Monitoring Surveys which will be finalized very soon in consultation with the Client. Social & Gender Specialist informed that consultants are committed to conduct the assignment as per TORs of the assignment.

Deputy Coordinator promised to extend all the possible supports to consultants for the effective ME&IE of the WCBA-KP Project.



Figure 5.4: Social & Gender Specialist in Meeting with Deputy Coordinator

5.3.3.11 Meeting with NPC, Federal Water Management Cell (FWMC), Islamabad

Date	23 rd June 2021
Venue	Federal Water Management Cell (FWMC), NFSR, Islamabad
Participants	
Client: Engr. M. Tahir Anwar, NPC-Water Conservation in Barani Areas of KP	
ME&IE Consultants: Dr. Usman Mustafa, Team Leader, WCBA-KP Dr. Mansab Ali, Agronomist, WCBA-KP	
Meeting Agenda	
Agenda Item # 1: Progress of the Project	
Agenda Item # 2: Mobilization of Field Staff	
Agenda Item # 3: Baseline Survey of the WCBA-KP	
Discussions and Outputs	
Agenda Item # 1: Dr. Usman Mustafa, TL, WCBA-KP shared progress and activities of the ME&IE Consultants of the WC Project with NPC. He appreciated the work and involvement of the consultants.	
Agenda Item # 2: A thorough discussion was carried out for the mobilization Core Team & technical support staff. TL, WC-KP highlighted that two members of the team namely, Dr. Mansab Ali, Irrigation Agronomist and Mr. Afzal Hayat Khan, Social & Gender Specialist joined recently. We hope to have Agri. Economist and technical support staff with us soon.	
Eng. Tahir Anwar, NPC welcome Dr. Mansab Ali and optimistic that with the inclusion of	

consultants and technical staff will further boost up the project activities.

Agenda Item # 3:

T.L. WCBA-KP briefed about the “Baseline Survey” that the Questionnaires for baseline survey and 13 monitoring tools for the project activities are under preparation. These will be share with all stakeholders before implementing in the field. TL, along with other consultants of WCBA-KP is engaged with line departments and has continuation of the series of meeting with stakeholders in Peshawar. In this connection a series of meetings have been schedule with them in the next week that will help to enhance the efficiency of the project staff and to achieve the targets.



Figure 5.5: Dr. Usman Mustafa, TL and Dr. Mansab Ali, Irrig. Agronomist, WCBAPK in meeting with Engr. M. Tahir Anwar, NPC

5.3.3.12 Meeting with DNPC WCBA-KP Islamabad

Date	23rd June 2021
Venue	Federal Water Management Cell (FWMC), NFSR, Islamabad
Participants	
Client: Engr. Naeem Akhtar, DNPC-Water Conservation in Barani Areas of KP Barani Areas of KP	
ME&IE Consultants: Dr. Usman Mustafa, Team Leader, WCBA-KP Dr. Mansab Ali, Agronomist, WCBA-KP	
Meeting Agenda	
Agenda Item # 1: WC-KP Website/GIS system of the Project Activities	
Agenda Item # 2: Qualitative Data and Research Tools	
Agenda Item # 3: Linkage of Website	

Agenda Item # 4: Project Labeling

Discussions and Outputs

Agenda Item # 1:

Engr. Naeem Akhtar, DNPC appreciated the work of WC-Website/GIS system by Mr. Rizwan Saleem ITS and involvement of the consultants. He pointed out few additions to be made in the WC-KP website. He emphasized that actual pictures of each intervention must be depicted in it. These pictures also carry comparison of the intervention as “Before” & “After” completion of the project activities. Dr. Usman Mustafa, TL pointed out that ME&IE Consultants will be able to make some videos along with pictures of each intervention.

Agenda Item # 2:

Dr. Usman Mustafa, TL informed that qualitative data along with quantitative data will also be taken. Moreover, various research tools will be used to measure the impact of the interventions of WC-KP project.

Agenda Item # 3:

Linkage of the various websites of the departments of the KP government was discussed in length. It was agreed that consultant’s website must be linked/shared with these websites for better linkage and communication.

Agenda Item # 4:

It was highlighted that project share will be mentioned in such a manner that each one must understand the federal, provincial and farmer sharing. It was stated that farmer share is 20% while remaining 80% is shared equally by the federal and provincial governments as 40:40% each.




Figure 5.6: Dr. Usman Mustafa, TL and Dr. Mansab Ali, Irrig. Agronomist, WCBA in meeting with Engr. Naeem Akhtar, Dy. NPC

5.3.3.13 Meeting of ME&IE Consultants Peshawar office

Date	29th June 2021
Venue	WCBA-ME&IE Consultant Office, Peshawar
Participants	
Client: Mr. M. Bilal, Dy Team Leader, NPIWC Shamsul Hayat, Office Manager, NPIWC	
ME&IE Consultants: Dr. Usman Mustafa, Team Leader, WCBA-KP Dr. Mansab Ali, Agronomist, WCBA-KP Mr. Afzal Hayat Khan, Social & Gender Specialist, WCBA.	
Meeting Agenda	
Agenda Item # 1: Office Building and Shifting to New Place	
Agenda Item # 2: Introduction, Qualification and Work Experience	
Agenda Item # 3: Team Leader-WCBA Brief about Project Field Activities	
Discussions and Outputs	
Agenda Item # 1: Mr. M. Bilal, DTL and Mr. Shams Ul Hayat, Office Manager brief about the status of new office and other related matters. Later we all visited the new office and showed some concern regarding lighting, air circulation, and entry streets etc.	
Agenda Item # 2: This was an introductory meeting of core team and field team of G3 staff of both projects (NPIWC & WCBA). Each member of the field team introduced himself about qualification, experience and work place. TL briefed that field team will be utilized for both projects' activities. We all are one team and parcel; our aim is to successfully and effectively complete both projects.	
Field Team Inamullah Khan, MSc (Bio Science)-work in DI Khan, South Waziristan Mumtazullah Khan, MBA (Finance) Mahmood Ul Hassan, MSc (Sociology)-work in Swabi Fawad Ali, BSc (Water management)-work in Bunir	

Aftab Ahmed, MBA (Finance)
Matloob Hussain, MA (Urdu)-work in Quetta
Arslan Bashir, Diploma in Electrical AE- work in Gujar Khan
Abdul Rauf, BSc (Civil Eng.)
Farhan Tayyab, Diploma in Elec. Engineer

Agenda Item # 3:

Dr. Usman Mustafa, TL explains to the participants regarding project field activities and way working in the field. We are in the process of finalizing the questionnaires for baseline survey and monitoring tools for field activities. He emphasized that each member must record "Before & "After" scenario of the site/location with pictures.



Figure 5.7: Field team Peshawar in meeting with Dr. Usman Mustafa, TL; Dr. Mansab Ali, Agronomist and Mr. Afzal Hayat, Social & Gender Specialist of WCBA-KP.

5.3.3.14 Meeting in the Directorate of SWC Office Peshawar

Date	29th June 2021
Venue	Directorate of SWC Office, Peshawar
Participants	
Client: Mr. Yaseen Wazir, DG-SWC, KP	
ME&IE Consultants: Dr. Usman Mustafa, Team Leader, WCBA-KP Dr. Mansab Ali, Agronomist, WCBA-KP Mr. M. Bilal, Dy Team Leader, NPIWC Mr. Afzal Hayat Khan, Social & Gender Specialist, WCBA	
Meeting Agenda	
Agenda Item # 1: Introduction and welcome remarks by DG-SWC, KP	
Agenda Item # 2: WCBA Project Activities and Start Up	
Agenda Item # 3: Usage of Dashboard, Online/GIS & Coordinates	

Agenda Item # 4:

Nomination of the Focal Person

Discussions and Outputs

Agenda Item # 1:

Mr. Yaseen Wazir DG-SWC, KP extended warm welcome to the whole team of Monitoring, Evaluation and Impact Evaluation (ME&IE) Consultants for WCBA-KP Project. After introduction of his team, he elaborated the work of Directorate of Soil Water Conservation and its department role across KP. Mr. Yaseen Wazir, DG-SWC, KP

- Mr. Khalid Gohar Khan, DD-SWC & Mr. Irfan Ullah, DDP-SWC
- Mr. Sajid Hussain, SCFO-SWC & Ms. Aimen Usman, SCFO-SWC
- Ms. Shazia Gulzar, GIS Specialist & Ms. Sowm Khan, SCO Planning- SWC
- Ms. Jasmeen Kausar, SCFO-SWC & Mr. Naeem Ur Rehman, SCFO-SWC
- Mr. Abid Samar, GIS-SWC & Mr. Zeshan Khalil, SCFO-SWC

Agenda Item # 2:

Dr. Usman Mustafa, TL, WCBA-PK placed 11 activities related to Directorate of SWC-KP and these are:

Water ponds, Check dams, Water reservoir, Stream-bank stabilization, Gated field inlet outlet/spillway, Terracing, Micro-watershed development, Water seepage harvesting galleries, Agronomic low-cost interventions, Sand dunes stabilization and Capacity building.

Dr. Mustafa briefed about the project working SOPs. He also described about the G3 (JV) projects and other activities. He emphasized that we are here to facilitate, increase departmental effectiveness and efficiency. This is only possible if we join hands together from the start, therefore, baseline survey is very important for monitoring and impact evaluation of the project. All field members are requested to take pictorial view of the activities with "Before" and "After" with perception of the stakeholders in the project area.

Agenda Item # 3:

DG invited the project team to visit their newly established but highly updated GIS lab. It was observed that GIS team of SWC, KP is doing very good job. DG-SWC is able to acquire GIS data through sensors at 10m gradients from USA and being used for planning, coordinates by GIS and androids Apps for various activities. Dash board

will be updated with the help of field team in future.

Agenda Item # 4:

Mr. Yaseen Wazir, DG-SWC, KP nominated two person for liaison with ME&IE Consultants.

- Mr. Khalid Gohar, Dy Director, Cell#0331 995 5220; Email: dgswwckp@gmail.com
- Mrs. Jasmeen Kausar, SCFO-0316 015 6043
- Ms. Sowm Khan- 0337 986 8995



Figure 5.8: Mr. Yaseen Wazir, DG-SWC, KP in chair along his staff and with Dr. Usman Mustafa, TL; Dr. Mansab Ali, Agronomist; Mr. Afzal Hayat, Social & Gender Specialist of WCBA-KP; Mr. M. Bilal, DTM-NPIWC.

5.3.3.15 Meeting in the office of the Director M&E Planning, Agri. Extension KP Peshawar

Date	30th June 2021
Venue	Office of the Director Monitoring & Evaluation-Planning, Ag Ext-KP, Peshawar
Participants	
Client:	
Malik M. Nasir, Director Planning-Ag Ext., KP Dr. Hayat Zada, Dy. Director Planning-Ag Ext., KP	
ME&IE Consultants:	
Dr. Usman Mustafa, Team Leader, WCBA-KP Dr. Mansab Ali, Agronomist, WCBA-KP Malik M Nasir, Director Planning-Ag Ext., KP Dr. Hayat Zada, Dy Director Planning-Ag Ext., KP	
Meeting Agenda	
Agenda Item # 1: Introduction and Cooperation among Departments	
Discussions and Outputs	
Agenda Item # 1:	
Dr. Usman Mustafa, TL, WCBA, KP briefed about the WC-KP project and his team. Malik M. Nasir, Director (Planning), Agriculture Extension, KP extended full cooperation to Dr. Usman	

Mustafa, TL (ME&IE), KP during the life of the project "Water Conservation in the Barani Areas of KP". He also highlighted the importance of M&E in projects.



Figure 5.9: Malik Nasir, Director Planning, Agri Extension, KP in meeting with Dr. Usman Mustafa, TL; of WCBA-KP.

5.3.3.16 Meeting with Directorate of Agriculture Engineering, Tarnab Peshawar

Date	30th June 2021
Venue	Directorate of Agriculture Engineering, Tarnab- Peshawar
Participants	
Client:	
Engr. Zaheer Abbas Bangash, Director-Agri. Engineering, KP	
Engr. Kalsoom Rehman, AE Planning	
Engr. Hazrat Nabi, AE- Kohat	
ME&IE Consultants:	
Dr. Usman Mustafa, Team Leader, WCBA-KP	
Dr. Mansab Ali, Agronomist, WCBA-KP	
Mr. M. Bilal, Dy Team Leader, NPIWC	
Mr. Afzal Hayat Khan, Social & Gender Specialist, WCBA	
Meeting Agenda	
Agenda Item # 1: Agricultural Engineering Activities under WCBA-KP	
Agenda Item # 2: Provision of SOPs, Check List and Performa's	
Agenda Item # 3: Documentary, Videos for Success Stories / Case Studies	
Agenda Item # 4: Nomination of the Focal Person	
Discussions and Outputs	
Agenda Item # 1:	
Dr. Usman Mustafa, TL-WCBA, KP introduced his team to the participants and pointed out that	

following two activities will be carried out by Directorate of Agricultural Engineering across KP;

Installation of Tube Wells

Solarization of Agricultural Tube Wells

Agenda Item # 2:

It was agreed upon that Directorate of Agricultural Engineering staff will provide SOPs checklist and Performa's for baseline survey related to agricultural engineering activities. Moreover, Dashboard will be updated and material will be shared as well.

Agenda Item # 3:

The ME&IE Consultants may prepare some documentaries, videos to be used in success stories and case studies, therefore, Directorate of Agricultural Engineering, KP agreed to share the existing/new videos with impact assessment team.

Agenda Item # 4:

Engr. Zaheer Abbas Bangash, Director, AE-KP nominated two persons for liaison with ME&IE Consultants.

Ms. Kalsoom Rehman, AE-Planning
Cell# 0302 905 1794 & 091 296 4063

Email: daekptarnab@gmail.com

Engr. Hazrat Nabi

Cell# 0312 910 5589

Email: aekohat@gmail.com



Figure 5.10: Engr. Zaheer Abbas Bangash, Director Agriculture Engineering, KP in chair with Dr. Usman Mustafa, TL; Dr. Mansab Ali, Agronomist; Mr. Afzal Hayat, Social & Gender Specialist of WCBA-KP; Mr. M. Bilal, DTM-NPIWC.

5.3.3.17 Meeting in Social Sciences Research Institute PARC Tarnab Peshawar

Date	30th June 2021
Venue	Social Sciences Research Institute (SSRI) PARC, Tarnab-Peshawar
Participants	
Client: Mr. Arshad Farooq, PSO/Project Incharge-SSRI, PARC Mr. Abdul Hassan, PSO-SSRI	
ME&IE Consultants: Dr. Usman Mustafa, Team Leader, WCBA-KP Dr. Mansab Ali, Agronomist, WCBA-KP	
Meeting Agenda	
Agenda Item # 1: SSRI Manpower and Research Activities Agenda Item # 4: Nomination of the Focal Person	
Discussions and Outputs	
Agenda Item # 1: Mr. Arshad Farooq, Project Incharge, SSRI-PARC, Tarnab-KP explains manpower and research activities under non- development and development schemes. Although they have limited manpower and agreed to help in baseline survey of Water Conservation in Barani areas of KP.	
Agenda Item # 2: Project Incharge, SSRI-PARC nominated two persons for liaison with ME&IE Consultants. Mr. Abdul Hassan, Cell# 0344 905 5593 & Email: ab_hsn@yahoo.com Mr. Arshad Farooq, Cell# 0334 923 9305 & Email: farooq_ext@yahoo.com	



Figure 5.11: Dr. Usman Mustafa, TL and Dr. Mansab Ali, Agronomist in meeting with PI and PSO SSRI-PARC, Tarnab, KP.

5.3.4 Preparation of Monitoring Tools (Field Survey Questionnaires)

Consultants are in process of finalization of Monitoring Tools (MTs) for Baseline and Monitoring Surveys. The MTs will be finalized in close liaison with client.

For preparation of MTs, Consultants are inducting maximum indicators for optimal ME&IE of the Project.

Work on overall field survey questionnaire (80-90 percent) has been finalized. The questionnaire regarding activities; Water ponds, Check dams, Water reservoir, Stream-bank stabilization, Gated field inlet outlet/spillway and Terracing has been 70 percent completed and remaining will be completed in the coming days.

5.3.5 Development of Android Based Application for Field Survey

Development of Android Based application for field survey is in progress. About 60% work has been completed on this task.

Android is a mobile operating system based on a modified version of the Linux kernel and other open source software, designed primarily for touch screen mobile devices such as smart phones and tablets.

Data collection android application would have following features:

- Well optimized application for better work in online/offline environment User friendly interface
- Consume less internet bandwidth for better connectivity at low internet/remote areas
- Data is automatically uploaded when a connection is detected
- Data immediately available right after it's collected
- signatures, photos and much more
- Strong safeguards against data loss
- Synchronize data via SSL, ensures data can't be read by a third party
- Encrypted data will be saved at device and server

Preparation and testing of android based application for field survey is in progress.

5.3.6 Baseline Survey Questionnaire and Monitoring Tools

The baseline survey questionnaire and monitoring tools has been prepared and shared with stakeholders for comments/suggestions. Three day training will be imparted to the field team in Peshawar in month of August. The training will also pretest the questionnaires and monitoring tool in the field before its finalization.

5.4 PREPARATION OF QUARTERLY WORK PLAN

In order to run smooth activities of the project quarterly work plan was prepared. In this connection the consultation was held with line departments. While preparing it all the objectives were considered to be the part of the plan. The same is attached as **Annexure-G** this report.

5.5 SUBMISSION OF PERIODIC PROGRESS REPORTS

During the reporting period monthly and quarterly reports were prepared. These reports were color printed and submitted with ten copies each report to NPC. Detail of deliverables is given as **Annexure-H** to this report.

5.6 DEVELOPMENT OF MIS/GIS SYSTEM

Geographic Information System (GIS) is computer based system

5.7 DEVELOPMENT OF WEBSITE FOR THE PROJECT

Development of Project Website is in progress. A prototype version of this assignment will be shared with client and will be launched soon after approval of Client.

A website is a collection of web pages and related content that is identified by a common domain name and published on at least one web server. All publicly accessible websites collectively constitute the World Wide Web. Nowadays, the website is the primary communication tool as well as the front face of organization. In development projects, the prime purpose of the website is to communicate the project activities, outcome, impact reports and the publication of the notices like; tenders and bid evaluation reports for the transparent procurement processes. To develop the project website, Content

Management System (CMS) will be used. By the implementation of CMS based website it will ensure the interactivity at website and easy update page content, images, documents, and integration with analytical systems to track pages and site performance.

Website structure is the main content planning phase. To finalize the structure of website a close consultation with key stakeholders is required. A preliminary structure of the website will have the following pages:

- i) Homepage (Landing page)
- ii) Project Introduction
- iii) Project Components
- iv) Project activities
- v) Progress Reports
- vi) Monitoring Reports
- vii) Impact Reports
- viii) Project Progress
- ix) Procurement
- x) Procurement of Goods, Services & works
- xi) Evaluations and Results
- xii) Career
- xiii) Media Gallery
- xiv) Contact
- xv) FAQs (Frequently Asked Questions)

5.8 WORK SCHEDULE AND PLANNING FOR DELIVERABLE

The project Work Schedule and planning matrix for deliverables is attached to the report as **Annex-C** which shows the progress till the reporting period.

CHAPTER – 6: MAIN CHALLENGES AND CONSTRAINTS

Following were the main challenges and constraints faced by the ME&IE Consultants:

- Delay in the release of project finance during early stages.
- Poor coordination and cooperation from AGES.
- The low participation of women in the tribal societies of KP is one of the strong cultural challenges.
- Security issues in the newly merged districts of KP.
- Imbalance execution of water conservation activities within districts.
- Lack of Water conservation interventions with the line departments i.e. agriculture engineering, extension, fisheries, livestock, etc.
- Poor and or lack of farmers associations in the field.
- Farmers are lacking adequate trainings.

ANNEXURES

ANNEX - A: MONITORING LOG-FRAME

Project Sub-component	Target	Activities	Outputs	Outcome		Goal/ impact	Methodology for Measuring Results
				Baseline indicator	Target after completion of Project		
Component A. Soil & Water Conservation Component							
1.	- Construction of 5,000 water ponds (WSPs)	a) 5,000 small farmers mobilized to construct water ponds b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*	Approximately 12,500 acres of agriculture land will be irrigated from these interventions.	2,000 water ponds	Crop production per unit area will increase by conserving runoff water/ water from perennial springs. Livestock will be increased; ultimately farmer's living standards will improve.	Approximately 12,500 acres of the land will be changed into crop fields and fruits orchards, which will increase farmer's income. More than 25,000 farmers will permanently engage in agriculture sector. These will provide short term employment to approximately 40,000 labors during the construction period of the interventions.	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed b) A data collection form will be designed to measure water saving due to WSPs c) The survey will determine: <ul style="list-style-type: none">• Cropping pattern before and after the improvement;• Cropping intensities before and after improvement;• Before and after crop yields;• Before and after employment; d) The difference between before and after will be considered the result of the intervention after netting out the contribution of the growth pattern of the crop sector otherwise.
2.	Construction of 3,000 Check dams (CD)	a) In each Check dam village, (small farmers mobilized will be to construct check dams	Approximately 7,500 acres of the land will be reclaimed.	2,500 check dams	Approximately 7500 acres of the land will conserve; ground water table of the	Land value of the project area will increase; more than 7,500 acres of the land will bring under cultivation. Climatic condition of the area will improve and livestock will be benefited.	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed b) A data collection form will be designed to measure water saving due to check dams

Project Sub-component	Target	Activities	Outputs	Outcome		Goal/ impact	Methodology for Measuring Results
				Baseline indicator	Target after completion of Project		
		b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*			nearby wells will rise.	More than 15,000 people will permanently engage in agriculture activities in the project area. More than 24,000 labors will be provided with short term employment during the construction period of the intervention.	c) The forms used for baseline and impact surveys in case of WSP will also be used for Check dams d) Same data analysis will be carried out here as in WSPs (1)
3.	Construction of 330 Water Reservoir (WR)	a) In each Water Reservoir village, (small farmers will be mobilized will be to construct It. b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR	Approximately 9,900 acres of land will be irrigated from this intervention.	250 mini dams	Ground water table will be improved; farmer's income will be increased. Livestock will be benefited.	Culturable wasteland will be developed by supplying stored water. Ground water table will rise up. Fish farming, livestock and forestry will be improved. Over all livelihood of the farmer community will improve. Approximately 19,800 people will permanently engage in agriculture, livestock and fish raring etc. More than 2,640 labors will be benefited from the scheme.	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed b) A data collection form will be designed to measure water saving due to WRs c) The forms used for baseline and impact surveys in case of WSP will also be used for WRs d) Same data analysis will be carried out here as in WSPs (1)
4.	Construction of 2,500 Stream bank	a) In each SBS village, small farmers will be mobilized	Protecting/ reclaiming about 6,250 acres of	15,000 stream bank stabilization structures.	Per unit area of crop production will be saved.	Approximately 6,250 acres of agriculture land will be saved directly from floods water. This will further	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed

Project Sub-component	Target	Activities	Outputs	Outcome		Goal/ impact	Methodology for Measuring Results
				Baseline indicator	Target after completion of Project		
	stabilization (SBS)	b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*	agricultural land from erosion with floods water.			enhance the life of precious dams and reservoirs. This may engage approximately 12,500 farmers for long time in agriculture sector. 20,000 labors will work during construction period of these intervention	b) A data collection form will be designed to measure water saving due to SBSs c) The forms used for baseline and impact surveys in case of WSPs will also be used for SBSs d) Same data analysis will be carried out here as in WSPs (1)
5.	Construction of 1,000 Gated field Inlet Outlet/Spillway (GFIO/S)	a) In each GFIO/Spillway village, small farmers will be mobilized b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*	Sufficient amount of water will be provided to about 2,500 acres of land for irrigation in rod kahi areas of the province.	1,500 field inlets and spillways.	Farmer's income will increase; fertile land degradation will be minimized.	Approximately 2,500 acres of agriculture land will be benefited directly from this intervention. Approximately 5,000 farmers will permanently engage in agriculture sector for long period of time. These interventions will provide short term employment to about 5,000 labors.	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed b) A data collection form will be designed to measure water saving due to GFIO/S c) The forms used for baseline and impact surveys in case of WSP will also be used for GFIO/s d) Same data analysis will be carried out here as in WSPs (1)
6.	Development of 370 acres land for terracing (LFT)	a) In each LT village, small farmers will be mobilized	Farmer's income will be increased by increasing	500 acres	Per production of farmers will increase by	Crop production will increase; land sliding will reduce due to terraces	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed

Project Sub-component	Target	Activities	Outputs	Outcome		Goal/ impact	Methodology for Measuring Results
				Baseline indicator	Target after completion of Project		
		b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*	agricultural land due to terraces development.		converting approximately 370 acres of non-culturable waste land into culturable.	formation; rainwater infiltration will increase. Approximately 740 farmers will permanently engage in agriculture. Approximately 1,850 labors will be benefited from these interventions.	b) A data collection form will be designed to measure water saving due to WSPs c) The forms used for baseline and impact surveys in case of WSP will also be used for LFTs d) Same data analysis will be carried out here as in WSPs (1).
7.	Development of 70 numbers of micro-watershed areas (MWA)	a) In each MWA small farmers mobilized to construct MWA b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*	Approx. 7,000 acres of the area will be converted into agriculture/ forest land which will improve the aesthetic value of the area.	02 micro watershed developed	Culturable wasteland will be converted into an agricultural productive land. Farmer's income will be increased through agriculture, livestock, fisheries and forestry etc.	Developing micro-watersheds will improve climatic condition of the area; floods chances will be minimize by harvesting rainwater in water harvesting interventions; land sliding and soil erosion will be minimized. Moreover, aesthetic value of the land will be improved. Approximately 14,000 people will engage in agriculture sector permanently. Approximately 14,000 labors will be directly benefited during the process of micro-watersheds development.	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed b) A data collection form will be designed to measure water saving due to MWA s c) The forms used for baseline and impact surveys in case of WSP will also be used for WRS d) Same data analysis will be carried out here as in WSPs (1).

Project Sub-component	Target	Activities	Outputs	Outcome		Goal/ impact	Methodology for Measuring Results
				Baseline indicator	Target after completion of Project		
8.	Constructing 370 numbers of water Seepage harvesting Galleries (WSHG)	a) In each WSHG farmers will be mobilized to construct water ponds b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*	Approx. 925 acres of land will be irrigated from this intervention.	15 water seepage galleries	More area will bring under cultivation by establishing crop fields and fruits gardens in the project area. Livestock will increase and more people will engage in agriculture sector.	Continuous supply of clean water for agriculture, livestock and human beings will be ensured. Water crises will be minimized in the project area. More than 1,850 numbers of people will engage in agriculture activities for long period of time. About 1,850 labors will be directly benefited during the construction process.	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed b) A data collection form will be designed to measure water saving due to WSHG s c) The forms used for baseline and impact surveys in case of WSP will also be used for WRS d) Same data analysis will be carried out here as in WSPs (1)
9.	800 numbers of Agronomic low-cost interventions (ALCI)	a) In each ALCI village small farmers mobilized to ALCI b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*	Approx. 2000 acres of land will be protected from erosion by these interventions.	2000 various low cost small interventions	More area will bring under cultivation; economic condition of the local community will be improved.	Land will be protected from erosion; infiltration will be improved during rainfall; livestock will be benefited. Approximately 2400 farmers will permanently engage in agriculture. These will also provide short term employment to about 2400 labors.	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed b) A data collection form will be designed to measure water saving due to ALCI s c) The forms used for baseline and impact surveys in case of WSP will also be used for ALCIs d) Same data analysis will be carried out here as in WSPs (1)

Project Sub-component	Target	Activities	Outputs	Outcome		Goal/ impact	Methodology for Measuring Results
				Baseline indicator	Target after completion of Project		
10.	230 acres of Sand Dunes Stabilization (SDS)	a) In each SDS locality small farmers mobilized to construct water ponds b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*	Approx. 230 acres land of sand dunes will be stabilized by growing kana plants.	200 acres Sand dunes effects stabilized.	Non-culturable sand dunes will be converted into an economically productive piece of land.	Sand dunes stabilization through plantation will be a direct source of income generation for the local community by making homemade items from the stems of the kana plants. These will also help in improving climatic condition of the project area. Meanwhile about 460 numbers of labor will be benefited.	a) Adopting the Sampling formula/ sample of water ponds farmer will be surveyed b) A data collection form will be designed to measure water saving due to SDS s c) The forms used for baseline and impact surveys in case of WSP will also be used for SDSs d) Same data analysis will be carried out here as in WSPs (1
11.	500 Nos Capacity Building (CB)	500 small farmers capacity will be built on different traits.	An estimated 500 trainings will be conducted for stakeholders including farmers and departmental staff.	2000 Capacity building trainings conducted.	Enhanced capacity for better management of soil and water resources.	Soil and water resources of the province will better be managed with better management practices. The capacity of the stake holder will be enhanced in better management of soil and water resources of the country in general and Khyber Pakhtunkhwa in particular.	a) Pre training and post training evaluation will be conducted from all farmers to estimate the enhancement in their knowledge and skill. b) In this connection same Performa will be used before the conduct of the training after the completion of the training.
Component B Agricultural Engineering Component							
12	Procurement and installation of 700 Solar, pumping	a) Solar Pumping small farmers mobilized to install SPS&TW	Irrigation of 17,500 hectares	> 650 SPS&TW installed.	Conversion of rain fed land into irrigated land will add	Provision of irrigation water will lead to increase Agriculture production and self-sufficiency in food grain.	a) Adopting the Sampling formula/ sample of SPS&TW farmers will be surveyed

Project Sub-component	Target	Activities	Outputs	Outcome		Goal/ impact	Methodology for Measuring Results
				Baseline indicator	Target after completion of Project		
	System and 300 Tube Wells (SPS&TW).	b) They agree to contribute 20% of the cost c) Agree to first construct SPS&TW with his/her own funds and then received subsidy at 80% on issuance of FCR*	(43,225 acres) of land.		more value to the land and the enhance production from crops/Orchard will help in improving the socio-economic condition of the farming community.		b) A data collection form will be designed to measure water saving due to SPS&TW s c) The forms used for baseline and impact surveys in case of WSP will also be used for SPS&TW s Same data analysis will be carried out here as in WSPs (1
13	700 on-site training of farmers in adaptation of new techniques for pumping sub-surface water.	a) 5,000 small farmers mobilized to construct water ponds b) They agree to contribute 20% of the cost c) Agree to first construct the tank with his/her own funds and then received subsidy at 80% on issuance of FCR*	Irrigation water Pumping cost will be reduced by adopting solar technology.	> 2,000 trainings conducted.	The cropping intensity will be enhanced.	Farmers of the project area will be educated in the modern techniques being adopted in Agriculture and therefore, pay more attention to increase crop yield and Farm income.	d) Adopting the Sampling formula/ sample of trained farmer will be surveyed e) A data collection form will be designed to measure water saving due to trainings f) The forms used for baseline and impact surveys in case of WSP will also be used for trainees Same data analysis will be carried out here as in WSPs (1

ANNEX - B: PROJECT PROGRESS REPORTING FRAMEWORK (PPRF)

Project Title.....

Report Name and Period.....

Area Name

Sr. No.	STRATEGY /ACTIVITIES	Reporting Quarter								Year to Quarter(Cumulative)							
		Physical Progress				Financial Progress				Physical Progress				Financial Progress			
		Unit of Measure	Target/Planned	Actual/Achievement	Variance%	Committed Liability of Previous Year	Budget Allotted (PC-1)	Actual Expenditure	Variance%	Unit of Measure	Target/Planned	Actual/Achievement	Variance%	Committed Liability of Previous Year	Budget Allotted(PC-1)	Actual Expenditure	Variance%
		(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
Area details.....?																	
1	Activity details																
Sub Totals																	
Area details.....?																	
2	Activity details																
Sub Totals																	
Total(s)																	
Note:1-Report Summary will be Prepared Separately from the data consolidated Area wise and Components Wise.....? 2- More columns will be added as per requirements....?																	

ANNEX - C: WORK SCHEDULE AND PLANNING FOR DELIVERABLES

WORK SCHEDULE AND PLANNING FOR DELIVERABLES		Years																																																	
		Years 1												Years 2												Years 3												Years 4													
NO.	DELIVERABLE/ ACTIVITY	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48		
	DELIVERABLES																																																		
1	Draft Inception Report		↓																																																
2	Final Inception Report			↓																																															
3	Monthly Monitoring Report	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓	↓		
4	Baseline Survey Report ⁽¹⁾					↓													↓													↓																			
5	Midline Survey Report																									↓																									
6	End Line Survey Report																																															↓			
7	Quarterly Monitoring and Evaluation Report			↓			↓			↓			↓			↓			↓			↓			↓			↓			↓			↓			↓			↓			↓			↓			↓		
8	Annual Monitoring and Evaluation Report												↓												↓													↓											↓		
9	Draft Assignment Completion Report																																																↓		
10	Final Assignment Completion Report																																																	↓	
11	Special Reports (As and when required)																																																		
(1) The baseline report will be submitted at the end of 4th month provided sites for all interventions are pre-determined and sites are available at the outset. However, if the sites are identified during project implementation then the baseline will be done in phases																																																			

ANNEX - D: MINUTES OF PROGRESS REVIEW MEETING THE PROJECT CONSULTANTS & ME&IE CONSULTANTS



DIRECTORATE GENERAL SOIL & WATER CONSERVATION KHYBER PAKHTUNKHWA

Conserving Soil & Water Resources of Khyber Pakhtunkhwa
Agriculture Training Institute Campus, Opposite Islamia College, Jamrud Road Peshawar
Phone & Fax: 091-9224331-9224338

Email: dgswekp@gmail.com



No 1259-6/DGSWC/KP
Dated 30/3/2021


To

1. National Project Coordinator,
Islamabad.
2. Program Coordinator, Provincial Monitoring Unit,
Peshawar.
3. The Team Leader, Project Consultants, WCBAP,
Peshawar
4. Team Leader, ME&IE Consultants.

Subject: Minutes of the Progress Review Meeting held on 15-03-2021

Enclosed find here with the Minutes of the Progress Review Meeting of the Project Consultants and ME&IE Consultants under the project titled "Water Conservation in Barani Areas of Khyber Pakhtunkhwa" at 11:00 am dated 15 March, 2021 under the chairmanship of undersigned.

For information and further necessary action at your end, please.


Director General
Soil & Water Conservation
Khyber Pakhtunkhwa, Peshawar.

Minutes of the Progress Review Meeting of the Project Consultants and ME&IE Consultants under the Project Title "Water Conservation in Barani Areas of Khyber Pakhtunkhwa"

Progress Review Meeting of the project titled "Water Conservation in Barani Area of Khyber Pakhtunkhwa" was held at 11:00 am on March 15, 2021 under the chairmanship of Director General Soil & Water Conservation/Project Director in his office.

The following officers from their respective departments attended the meeting.

Mr. Yuseen Khan DG Soil & Water Conservation, Khyber Pakhtunkhwa Peshawar
Mr. Tahir Anwar NPC, NFS&R Islamabad
Mr. Naeem Akhtar DPC, FPMU, Islamabad
Engr. Behram Jan Project Coordinator, PPMU
Engr. Tahir Kamran Marwat, Team Leader WCBAPKs
Engr. Shahid Jan Construction Engr-I PCs
Dr. Usman Mustafa Team Leader, ME&IE Consultants
Mr. Khalid Gohar DD SWC KP, Peshawar
Engr. Abdullah Khan DDP SWC KP, Peshawar
Mr. Irfan Ullah DDP SWC KP, Peshawar
Miss. Shagufta Bano DDP SWC KP, Peshawar
Engr. Kalsoom Rehman DD Agricultural Engineering KP, Peshawar
Miss Sowm Khan SCO SWC KP, Peshawar

The meeting started with the recitation of the Holy Quran, after which the chairman welcomed the attendees and briefed the forum about the project progress in detail. He clarified that the forum would be critical to the project's successful execution, PMU and Consultants would increase the project's overall performance. Chair conversed that the overall supervision of the project is done by the National Project Coordinator (NPC). Schemes completed in the project must be verified by the Project Consultants and all schemes to be executed will be validated by PCs.

Progress of Site Validation of New Schemes:

The progress of site validation of new schemes was discussed in detail and decided that all new schemes file must be scrutinized at respective directorate before submitting the schemes to PCs for validation. The department will take care that the rejection percentage of the schemes submitted to PCs should not be more than 5-10%. The PCs informed the forum that for proper monitoring of the new schemes a proper work schedule comprising of work order, lay-out, material collection, work execution/drilling, machinery installation, final completion date and name of work supervisor along with their contact number must be shared with PCs after getting sanction from the competent authorities. It was also decided that in order to boost up the project progress and for timely utilization of the released fund the breathing time for validation of the schemes of the concerned district will be a week and the same will be tracked by NPC. The

PPMU advised that all district officers SWC and A.E must complete the social, technical and financial proformas for the schemes completed during F.Y 2019-20 and 2020-21. The chair requested the PCs to expedite the verification and the validation process of the schemes already submitted to achieve the assigned target of the F.Y 2020-21.

Exceeded the Target of Water Pond and SBS in District Swat:

The PCs and NPC discussed the district Swat targets in detail. It was observed that the completed Water Pond and Stream bank Stabilization schemes surpassing the envisioned PC-1 allocated targets for the district, therefore further such interventions in the district must be discouraged at this stage. As the PC-1 targets are tentative so the matter of breaching the goal limit should be taken to the Provincial Steering Committee (PSC) for transfer of the targets from another district (where such activities are not possible) to district Swat to avoid any objections in future.

Activity Discrepancy:

The forum observed that there is disparity in the numbers of activities completed by the SWC department during the F.Y 2020-21 and the overall activities submitted to the PCs. The data of the schemes must be reviewed again and if carried out after the mobilization of the PCs, then must be submitted to NPC. The NPC will decide to include these schemes either in verified or validated category.

Capacity Building:

It is important to carry out capacity building and strategic trainings in the department to improve the staff expertise. The need for training of the staff in their working capacities was addressed in depth and the concept of a Training Need Assessment (TNA) for capacity building was proposed. The implementing parties must develop the capacity of the staff before the closure of the financial year 2020-21.

Strength of PC's:

The PCs were asked to ensure their strength along with the conveyance to serve all 34 districts in such a short time period. Since the project is part of the PM's Agriculture Emergency Program, the chair requested the PCs to systematize their divisional level structure at earliest to have a smooth project execution.

The chair appreciated the efforts and input of PCs, PPMU, NPC and FPMU. The chair assured that the suggestions/recommendations of all the stakeholders will be incorporated in the new proposed schemes as well as capacity buildings of the staff will be carried out. The NPC will be informed accordingly for smooth operation of the project.

The meeting ended with a vote of thanks from the chair.

ANNEX - E: PRESENTATION SECRETARY MNFS&R, GOP, ISLAMABAD



Ministry of National Food Security & Research
Federal Project Management Unit (FPMU)

**Presentation to
SECRETARY
MINISTRY OF NATIONAL FOOD SECURITY & RESEARCH**



“WATER CONSERVATION IN BARANI AREAS OF KP”
(M&E Component)
26TH April 2021

The Consultants

- **G3 Engineering Consultants (Pvt.) Ltd. – Lead Consultants**
 - JV Consortium
 - Ease-Pak Engineering Services (Pvt.) Ltd.
 - Center for Social Research and Development (CSRD)
 - ADA Inc. (International Canadian Firm)
 - S&S Associates
- **G3 Engineering Consultants established in 2006**
 - Registered with Pakistan Engineering Council
 - ISO Certified UKAS-2015
 - Member Lahore Chamber of Commerce & Industry
- **Work Experience (Design & Consultancy Services)**
 - 188 Projects completed
 - 28 Projects under implementation: Rs. 642 Billion



Project Goals

- **Conserve land and water resources through various interventions for supplemental irrigation, livestock, farm forestry and fish farming**
- **Improve land use and cropping intensity**
- **Uplift farmers livelihood standards**
- **Socio-economic stability**



Consultants Establishment

Name	Position
Key Staff	
Dr. Usman Mustafa	Team Leader / M&E Specialist
Dr. Nasreen Shahid	Environment & Social Monitoring Specialist
Dr. Mansab Khokar	Irrigation Agronomist
Dr. Ikram Saeed	Agricultural Economist

The Project

- **Water Conservation in Barani Areas of Khyber Pakhtunkhwa (WCBA) Approved By ECNEC On 29th August 2019**
- **Capital cost of the project is Rs. Rs.14.178 billion**
- **Administrative Approval issued on 1st October 2019**
- **Signing with the G3 JV on 27th November, 2020**
- **Implementation period: July 2019 – June 2024**

Project Components and Activities ...

Component 1 - Directorate General Soil & Water Conservation, KP

- Construction of 5,000 water ponds
- Construction of 3,000 Check dams
- Construction of 330 Water Reservoir
- Construction of 2,500 Stream bank stabilization
- Construction of 1,000 Gated field Inlet Outlet/Spillway
- Development of 370 acres land for terracing
- Development of 70 micro-watershed areas
- Constructing 370 water Seepage harvesting Galleries
- Agronomic low-cost interventions - 800
- Sand Dunes stabilization on 230 acres
- Capacity Building of 500 Farmers

... Project Components and Activities

Component II - Directorate of Agricultural Engineering, Khyber Pakhtunkhwa

- **Procurement and installation:**
 - 700 Solarization of Tube Wells
 - 300 Tube Wells
- **Training of 700 farmers in adaptation of new techniques for pumping sub-surface water**

Procedure for Execution of Project Activities

- **Project interventions to be identified by Agriculture Department i.e.**
 - Directorate General Soil & Water Conservation (S&WC)
 - Directorate of Agricultural Engineering (AE), KP
- **Basic design and cost estimates of the interventions to be prepared by Agriculture Department**
- **Project Consultant (Technical) to certify design and cost estimates**
- **Opening of bank account by the beneficiary/farmer**
- **Technical Sanction of the intervention by Agriculture Department**
- **Execution of Project intervention**
- **Monitoring of Project activities**



Monitoring, Evaluation & Impact Evaluation



Develop monitoring strategy, framework and Result-Based Monitoring (RBM) indicators ...

- **Monitoring Strategy**
 - **Monitoring strategy of the Project interventions is:**
 - **Project consultant to certify design & cost estimates of the activity**
 - **Agriculture Department to issue approval of the intervention**
 - **Execution of Project activities**
 - **Monitoring by M&E consultants**
 - **Prepare monitoring plan**
 - **Collection of data**
 - **Field monitoring**

Develop monitoring strategy, framework and Result-Based Monitoring (RBM) indicators ...

- **Monitoring Strategy**
 - **Establishment of Project Monitoring Control Room**
 - **Develop Management Information System (MIS)**
 - **Develop Android Application for collection of real-time data on interventions**
 - **Collection of data including site photographs & coordinates**
 - **Physical monitoring of intervention**
 - **Analysis & reports generation**

Develop monitoring strategy, framework and Result-Based Monitoring (RBM) indicators ...

• Monitoring Framework

Component 1 - Directorate General Soil & Water Conservation

Tasks	Activities	Targets	Outputs
Construction of Water Ponds	<ul style="list-style-type: none"> Mobilization of farmer Prepare design & cost estimates of intervention Certification by technical consultant Approval by Agriculture Department Execution 	5,000	<ul style="list-style-type: none"> No. of Water Ponds constructed
Construction of Check Dams	<ul style="list-style-type: none"> Mobilization of farmer Prepare design & cost estimates of intervention Certification by technical consultant Approval by Agriculture Department Execution 	3,000	<ul style="list-style-type: none"> No. of Check Dams constructed

Develop monitoring strategy, framework and Result-Based Monitoring (RBM) indicators ...

• Result-Based Monitoring (RBM) Indicators

Sr. #	Input	Output	Outcome		Targeted Impact
			Baseline Indicator	Targets After Completion of Project	
1	Construction of Water Ponds				
i					
ii					
ii					

Baseline, Midline and End-line Surveys ...

Collection of information in Project Interventions area

• **BASELINE**

- **Water availability**
- **Area under cultivation**
- **Cropping pattern**
- **Cropping intensity**
- **Yield per acre/hectare**
- **No of persons employed per acre/hectare**
- **Environment/Plantation**
- **Socio economic information**
- **To develop questionnaire for collection of baseline information**

Contd...



Baseline, Midline and End-line Surveys ...

• **MIDLINE**

- **Physical & financial achievements against targets**
- **Comparison of actual expenditure, scope of work and period of implementation with the technical sanctions of the interventions**
- **Comparison of Project Activities against targets**
- **Collection of following information in the project intervened area:**
 - **Water availability**
 - **Area under cultivation**
 - **Cropping pattern**
 - **Cropping intensity**
 - **Yield per acre/hectare**
 - **No of persons employed per acre/hectare**
 - **Environment/Plantation**
 - **Socio economic information**
- **Develop questionnaire for collection of midline information from project sites**



Baseline, Midline and End-line Surveys

- **ENDLINE**
 - Overall/district wise Physical & financial achievements against PC-1 targets
 - Analysis of planned cost, scope of work and implementation period with actuals
 - Collection of following information relating to project intervened area:
 - Water availability
 - Area under cultivation
 - Cropping pattern
 - Cropping intensity
 - Yield per acre/hectare
 - No of persons employed per acre/hectare
 - Environment/Plantation
 - Socio economic information
 - Develop questionnaire for collection of endline information



Economic Impact of the Project Interventions

- Selection of Project activities on selective basis
- Collection of data of the intervention sites
 - Capital cost of the intervention
 - O&M cost of the intervention
 - Estimation of taxes and duties
 - Output of the area served with intervention
 - Border prices of the output
 - Economic analysis based on opportunity cost of capital to the economy
 - Net present value
 - Benefit cost ratio
 - Internal economic rate of return



Development of Project Website

- Meeting with the Stakeholders to identify the requirements
- Preparation of the website layout structure
- Design & Development of website
- Presentation to National Program Coordinator
- Revision/up-dating of the Project website
- Presentation for final approval
- Launching of the Project website



Development of web-based GIS integrated MIS

- Study PC-1 and review of relevant literature
- Meetings with management of WCKP and concerned authorities
- Preparation of System Specification and Functional Specification reports
- Designing of system architecture
- Presentation to the FPMU
- Development of customized Android based data collection application
- Development of GIS database
- Development of Integrated GIS based MIS system/Real Time web-based Dashboard



Development of web-based GIS integrated MIS

- Finalization of required outputs of the Dashboard including:
 - Status of implementation of each intervention along with photographs
 - GIS representing Dashboard
 - Intervention wise analytical boards indicating details of intervention:
 - Overall Provincial status
 - Division wise status
 - District wise Status
 - Tehsil wise status
 - Union Council wise status
 - Village wise status



Development of web-based GIS integrated MIS

- Identification of bottlenecks in execution of activities
- Alert Notification System (SMS, email) for management:
 - Monthly targets and achievement alerts
 - Execution stuck-ups alerts
 - Customized alerts
- Identification of reports to be generated by the client
- Preparation/approval of output templates
- Preparation of Technical and User Manuals of MIS system
- Capacity building of concerned organizations
 - Designing of the training module
 - Development of reading material
 - Nomination of District wise participants for training
 - Finalization/approval of District wise training schedule
 - Imparting of training
 - Evaluation of training program/report writing



Progress Reporting

Progress Reporting

- **Monitoring of Interventions**
 - **Meeting held with the following stakeholders:**
 - Director General Soil and Water Conservation, KP
 - Director, Directorate of Agricultural Engineering, KP
 - Project Coordinator-WCBA, AGES Consultants
 - **The agenda of the kick-off meetings was as follows:**
 - Introduction of the Monitoring & Evaluation team with the respective stakeholders
 - Discussion on physical targets as agreed with the client and strategy to achieve the targets
 - Nomination of focal persons for coordination and communication of information/data

Monitoring, Evaluation & Impact Evaluation

Monitoring of Interventions

Activities	Target - June 2021
Water Ponds	23
Check Dams	13
Water Reservoirs	2
Stream Bank Stabilizers	15
Gated Field Inlet/Outlet Spillways	5
Terracing	2
Water-Shed Development	1
Water Seepage Harvesting Galleries	1
Agronomic Low-Cost Interventions	1
Sand Dunes Stabilization	-
Capacity Building	3
Installation of Tube Wells	2
Solarization of Tube Wells	8
Total	76

Monitoring, Evaluation & Impact Evaluation

Baseline Survey

- Questionnaire for Baseline data developed and discussed with all stakeholders
- Questionnaires revised/updated on the basis of feedback of the stakeholders
- Pre-testing of the questionnaire
- Conversion/development of questionnaire for Android based mobile application
- Manual for baseline survey
- Tabulation plan to undertake baseline

Develop WCBA Project Website

- Convened meetings with the Stakeholders to identify the requirements
- Website layout structure prepared
- Design & Development of website completed
- Presentation made to WCBA
- Revision/up-dation of the Project website based on observations



Development of Web-based GIS Integrated MIS

- Study PC-1 and review of relevant literature completed
- Convened meetings with management of Federal Project Management Unit Coordinator and concerned zonal authorities
- Prepared System Specification and Functional Specification reports
- Designing of system architecture completed
- Presentation to the FPMU shortly



We believe...

*Investment in agriculture is the best weapon
against hunger, poverty and make life better
for millions of people*



Progress Reporting ...


- **Status of execution of project activities:**

Component	SN.	Activity	Target 2020-21 (Nos.)	Achievements in the Reporting Quarter (Nos.)	Since Commencement Cumulative Completed. (Nos.)
Soil & Water Conservation.	1	Water Ponds	475	48	461
	2	Check Dams	242	36	266
	3	Water Reservoir	36	7	28
	4	Stream-bank stabilization	301	30	302
	5	Gated field Inlet Outlet/Spillway	122	31	102
	6	Terracing	61	1	45
	7	Micro-Watershed Development	22	0	7
	8	Water Seepage harvesting Galleries	26	2	9
	9	Agronomic low-cost interventions	100	4	4
	10	Sand Dunes stabilization	40	-	-
	11	Capacity Building	160	19	57
	Sub-Total		1,585	178	1,281
Agriculture Engineering	12	Installation of Tube Wells	40	8	32
	13	Solarization of Tube Wells	95	24	133
		Sub-Total		135	32
Grand total			1,720	210	1,446

*The data was collected from Director General/ Project Director, Soil & Water Conservation of Khyber Pakhtunkhwa.



ANNEX - F: Minutes of the 9th Joint Review Meeting of PMU, DoA, GoKP



No. 019 / Minutes /PMUKP

Peshawar dated the 18/06/2021

1. The Director General, OFWM Khyber Pakhtunkhwa Peshawar
2. The Director General, Soil & Water Conservation Khyber Pakhtunkhwa Peshawar.
3. The Director General, Agriculture Extension Khyber Pakhtunkhwa
4. The Director Agricultural Engineering Khyber Pakhtunkhwa, Tarnab Peshawar
5. Deputy Team Leader, Project Consultant for NPIWC-II
6. Team Leader AGES Consultant for Water Conservation in Barani Area Khyber Pakhtunkhwa.
7. Team Leader, G3 Consultants (Pvt) Ltd M&E Consultant for NPIW & WCBA-KP Components.

Subject: RECORD NOTE OF 9TH JOINT REVIEW MEETING OF PMU HELD UNDER THE CHAIRMANSHIP OF SECRETARY AGRICULTURE, KP DATED 10.06.2021

Memo,

Enclosed please find herewith the approved minutes of 9th Joint Review meeting (JRM) of PM's Agriculture Emergency Program projects held under the chairmanship of worthy Secretary Agriculture on dated 10-06-2021 at 4 PM for information and further n/action at your end please.

Encl: As above

Program Coordinator

CC:

1. Chief Planning Officer Agriculture, Livestock and Cooperative Department Government of Khyber Pakhtunkhwa, Peshawar
2. PS to Secretary Agriculture, Livestock and Cooperative Department Government of Khyber Pakhtunkhwa, Peshawar.

**RECORD NOTE OF 8th AND 9th JOINT REVIEW MEETING OF PMU HELD UNDER THE
CHAIRMANSHIP OF SECRETARY AGRICULTURE, KHYBER PAKHTUNKHWA DATED 10.06.2021**

The 8th and 9th Joint Review Meetings for the projects (NPIWCs, WCBA-KP and National Program for Enhancing of Command Area in Barani Areas of Pakistan (NP-ECABA) under PM's Agriculture Emergency Program were held under the chairmanship of Dr. Muhammad Israr, Secretary Agriculture, Khyber Pakhtunkhwa in the office of the Program Monitoring Unit at University Town Peshawar on 10.06.2021 at 4:00 PM. Program Coordinator PMU, senior management of the projects and concerned Project Consultants attended the meeting as per list attached. The M&E Consultants (G-3) for the projects NPIW-II and WCBA were also invited to the meeting on directives of Secretary Agriculture.

2. Meeting started with recitation from the Holy Quran. The PC PMU warmly welcomed the Secretary Agriculture and all other participants for visiting the PMU office for the first ever official meeting in the office of PMU. He further informed that the instant JRM is meant for review of the visits of PMU during the months of April and May 2021. With the permission of chair, the PC PMU presented the overall progress of PMU since its establishment in September 2020. He apprised the forum that during the last nine months, PMU team consisting of only three members, managed to inspect a total of 378 schemes of different projects / department besides checking of documentation and facilitation support being provided to the projects for smooth implementation in the field. He informed that during these monitoring visits a number of observations were recorded and brought to the forum for discussion / rectification thereof. Elaborating the nature of these observations and progress of rectification thereon, the PC PMU informed that in certain cases clear improvement has been observed however there are still a number of grey areas which need special focus of the implementing authorities.

3. The chair appreciated the efforts of PMU regarding the monitoring, facilitation and coordination of project activities and stressed the implementing partners to adhere proper weightage to the PMU recommendations and ensure proper rectification of the observations of PMU as mentioned in the grey list. The chair also inquired about the percentage of schemes visited by PMU. In response, the PC PMU clarified that PMU has set a target of 15% inspection as against the target of the projects, however, the higher percentage of inspection (40%) reflected in the presentation is due to the fact that projects' pace of work remained slow during the period under review.

4. While reviewing the progress of NPIW-II, the overall physical and financial progress of the project was termed as satisfactory, however, the progress of WC verification and validation was reported to be very low as only 456 schemes were verified against the total of 1823. In response, the Deputy Team Leader KP, National WM Consultants, Mr. Muhammad Ilyas referred to some logistic and facilitation issues on part of his organization besides non availability of NPIW staff in

some districts for the purpose. The DG OFWM also assured the availability of one officer / official in each district for speeding up the validation and verification process. The chair also showed his dissatisfaction over the progress and directed to send a letter, reflecting the grave situation, to the Project Coordinator, Federal Project Management Unit and General Manager NESPAK (Water Sector) with the request to look into the matter on top priority basis. Moreover, the chair directed the DG OFWM to speed up the process of staffing in WB assisted project to relieve work load on the staff in districts.

5. Afterwards, the PC PMU presented a detailed overview of the NP-ECABA project. The pace of work was reported to be extremely slow except for the Agriculture Extension component. He further informed that the project is not on proper track and there are a number of administrative and operational issues which need to be settled. He suggested that all concerned HADs may jointly review these concerns as already reported by PMU for settlement and if needed prepare a joint Working Paper for review in PSC. The chair accorded approval to the same and advised the HADs to sort out the way forward on priority basis.

6. The PC PMU while presenting the progress review of WCBA project pointed out that the project is lagging behind its physical and financial targets even in the last month of the fiscal year. Responding optimistically to the same, the Project Director / DG SWC assured that sufficient number of schemes are in the final stages and that the same will be completed by the end of fiscal year to cover the back log. Regarding the qualitative aspect of the project activities, the PC PMU, besides appreciating the efforts of some districts, showed his grave concern over the technically substandard structures of SWC as well as design of tube well installation and solar systems by Agriculture Engineering in most of the districts.

7. During review of the verification and validation progress under WCBA, the chair appreciated the efforts of AGES Consultants with regard to preparation of various modules to be implemented in the next financial year. He also advised that these standards may be circulated and the staff may be trained on the same. He further advised to review the qualitative aspect of the huge structures for water storage already executed by SWC and suggest any corrective measures for structure stability to avoid any complications in future. During the course of review, it was pointed out that Director Agriculture Engineering has not solicited any sanction from the Project Director for the activities related to Agriculture Engineering Component of the project. The chair showed his displeasure over the same and also seriously noticed the absence of Director Agriculture Engineering from the meeting.

8. Afterwards, the Team Leaders Dr. Abdul Quddus and Mr. Usman Mustafa M&E Consultants (G-3) for the projects NPIW-II and WCBA respectively made presentations regarding their organizational structure and activities. They apprised the forum of the so far progress covering the establishment of offices, development of web-based GIS integrated MIS system and

development of different M&E formats. They informed that smart data capturing tools will be used for base line, mid line and end line assessment and that after pre-testing the formats they plan to initiate field work from the next week. The chair remarked that the livestock and fisheries sectors should also be incorporated in the data capturing formats. He advised the team to speed their work and coordinate with the already established Tele-facilitation Centre in Agriculture Extension Department for developing a joint and integrated dashboard for Khyber Pakhtunkhwa.

9. Finally, Mr. Behram Jan, PC PMU informed the forum that the instant JRM was the last official JRM for him as he would shortly be repatriated to his parent department for processing of his retirement papers before 8th August, 2021, the date of his retirement. He exclaimed that during his tenure as PC PMU, the cause of putting things on the right track in the larger public interest remained his prime objective. He also begged apologies of members of the forum if anything had hurt them during this process. Responding to the same, the chair appreciated the untiring and sincere efforts of Mr. Behram Jan for the department of OFWM, providing kick start to various projects and especially for establishing PMU through an exemplary team spirit. He stated that he would not wish him a happy retired life rather he would like to retain his services at an appropriate position in any of the developmental projects in agriculture sector if an opportunity existed.

10. Besides the above discussions and decisions, various other specific decisions were taken after thorough deliberations during the pictorial review of scheme-wise PMU observations regarding NPIW-II, WCBA-KP and NP-ECABA projects;

- i. Copies of the PMU presentation along with scheme-wise inspection reports will be shared with the concerned implementing agencies for discussion of the same with the concerned districts for explanation/rectification thereof before next JRM. The rectification report of the departments will be shared with PMU which will be presented in the next JRM.
- ii. Director General OFWM to closely follow up the decisions of meeting of ACS regarding the engineering and revenue chakbandis of irrigation systems under National Program for Enhancing Command Area of Barani Areas (NP-ECABA) of Khyber Pakhtunkhwa.
- iii. All HADs to submit social, technical and financial data of the completed schemes in all projects to PMU without further delay.
- iv. The concerned Project Consultants will ensure the implementation of JRM decision regarding proper identification marks / names of relevant projects on all structures to avoid any chances of duplication / overlapping. No scheme without proper identification mark will be cleared by the Project Consultants. All HADs to issue circulars to their field formations for strict compliance.
- v. The Project Consultant for NPIW will ensure the presence of his nominee / Field Engineer in the PCPS Yards for timely quality check on PCPS and other structures.

Page 3 of 4

- vi. The Director General OFWM will ensure that rationalized material rates are followed in different zones of the province.
 - vii. For digitized record keeping, all the completed scheme files will be properly scanned and soft copies of the same should be made available at directorate level. All HADs to circulate instructions to their field formation to this effect.
 - viii. Farming community is the active partner in all projects. All implementing partners to ensure meaningful and active participation of farming community in the project activities as per PC-I requirement.
 - ix. All partner HADs in the NP-ECABA project to jointly discuss the various administrative and operational issues and prepare a way forward for giving an effective take off to the project. If needed they may prepare a joint Working Paper for PSC.
 - x. The DG SWC will issue an appreciation letter to the District Officer SWC Dir Lower for his good performance. All other HADs may also develop a system of acknowledging the outstanding performers in their departments.
 - xi. The activity of Micro Watershed Development under WCBA is currently focused on single farmers. The forum unanimously agreed to extend this facility to groups of farmers in a watershed. The DG SWC should develop a working methodology for the same.
 - xii. Installation of TWs and solarization beyond the depth of 320' does not come under the domain of the project WCBA. Therefore, no scheme beyond this limit will be taken up in future by the Agriculture Engineering.
11. Meeting ended with vote of thanks from / to the chair

ANNEX - G: QUARTERLY WORK PLAN (01 JULY TO 30 SEPTEMBER 2021)

Quarterly Action Plan (01 July to 30 September, 2021)-ME&IE Consultants for Soil & Water Conservation in the Barani Areas of KP

S#	Deliverable/Activities	July 2021				August 2021				September 2021			
		WK1	WK2	WK3	WK4	WK1	WK2	WK3	WK4	WK1	WK2	WK3	WK4
1	Undertake the baseline surveys of the project activities / interventions in all the project areas.												
	a. Draft Questionnaire distributed among stake holders for comments												
	b. Incorporation of comments												
	c. Questionnaire's programming in Android												
	d. Training of enumerators/field team												
	e. Field data collection												
	f. Data cleaning, processing and analysis												
	g. Draft report preparation												
	h. Final report												
2	Develop monitoring strategy, framework and results-based monitoring (RBM) indicators. Monitoring tools for ongoing monitoring of soil and water conservation (S&WC) activities includes:												
	a. Draft monitoring tools for each activity distributed among stake holders for comments												
	b. Incorporation of comments												
	c. Monitoring tools s programming in Android												
	d. Training of enumerators/field team												
	e. Field data collection												
	f. Data cleaning, processing and analysis												
	g. Draft report preparation												
	h. Final report												
3	Meetings with Stake holders and Coordination												

4	Economic Impact of Project Intervention. Preparation of success story of one of the S&WC activities*: a. Listing of S&WC activities b. Selection of activity/s c. Data collection/FGD/analysis d. Documentation/script writing e. Draft preparation of booklet and video f. Final preparation of booklet and video												
5	Preparation of monthly, quarterly, annual monitoring evaluation and validation reports of the project activities												
6	Develop a website containing information of facilities, services and application, procedures, for WC-KP activities database. (maintaining website should be the responsibility of project staff). a. Development of website of WC-KP b. Designing of dashboard of Project Interventions c. Monitoring online data collection and Data entry d. Data collection of interventions in MIS/GIS database.												
7	Provide technical support for the development of custom-designed mobile application (Android) to capture on site progress, geo tagged photos, should be synchronized with the central MIS/GIS database and application for instant reporting and feedback to the client: a. Designed mobile application (Android). b. Monitoring Android based Mobile Application under implementation by field staff c. Data collection of interventions in MIS/GIS database.												

* In each quarter the ME&IE consultants will prepare success story/case study of one of the S&WC activities which cover socio-economic aspect of the project.

ANNEX - H: DETAIL OF DELIVERABLES OF ME&IE CONSULTANTS

Document	Status
Draft Inception Report	Submitted
Final Inception Report	Submitted
1 st Monthly Monitoring Report (DEC 2020-JAN 2021)	Submitted
2 nd Monthly Monitoring Report (FEB 2021)	Submitted
3 rd Monthly Monitoring Report (MAR 2021)	Submitted
1 st Quarterly Monitoring & Evaluation Report (JAN-MAR 2021)	Submitted
4 th Monthly Monitoring Report- (APR 2021)	Submitted
5 th Monthly Monitoring Report- (MAY 2021)	Submitted
6 th Monthly Monitoring Report (JUN 2021)	Submitted
2 nd Quarterly Monitoring & Evaluation Report (APR-JUN 2021)	Submitted
7 th Monthly Monitoring Report (JUL 2021)	Will be submitted on Stipulated time.
1 st Annual Monitoring & Evaluation Report (Jan 2021 to June 2021)	To be submitted on Stipulated time
3 rd Quarterly Monitoring & Evaluation Report (JUL-SEPT. 2021)	Will be submitted on Stipulated time.